



## **Officer in Charge of Construction Marine Corps Installations East**



### **Wallace Creek Regimental Complex, Phase II**

CONTRACTOR:	Whiting-Turner Contracting Company
AWARD DATE:	25 February 2010
COMPLETION DATE:	13 September 2013
PERCENT COMPLETE:	50% (as of 20 May 12)
CONTRACT VALUE:	\$180,172,516

#### **PROJECT DESCRIPTION:**

This is a design-build contract consisting of eight FY10 projects for 12 new major structures: administrative headquarters, operational, maintenance, mission support, and bachelor enlisted quarters facilities. These projects also includes the necessary supporting facilities; demolition and site clearing; pavements; landscaping and other site improvements; grading and drainage; and utilities. Phase II will provide parking for 1,582 personally-owned vehicles and heavy-duty pavements for parking up to 226 tactical vehicles.