



DEPARTMENT OF THE NAVY
NAVAL WEAPONS SUPPORT CENTER
CRANE, INDIANA 47522-5000

N00164.AR.000111
NSWC CRANE
5090.3a

990

IN REPLY REFER TO:

5090/H11.9
095

31 JUL 1991

Director, Waste Management Division
RCRA Permitting Branch (5HR-13)
U.S. Environmental Protection Agency, Region V
Attn: Ms. Carol Witt-Smith (Indiana Section)
230 South Dearborn Street
Chicago, IL 60604

Dear Ms. Witt-Smith:

Submitted for review is the Fourth RCRA Facility Investigation (RFI) Progress Report, covering May 1, 1991 through July 31, 1991. The requirement for submittal of this report was set forth in the Corrective Actions portion of the Hazardous Waste Part B Permit issued to Naval Weapons Support Center Crane (NWSCC) in January 1990.

NWSCC point of contact is Mr. Jim Hunsicker, Code 0924, telephone 812-854-3233. Northern Division, Naval Facilities Engineering Command (NORTHNAVFACENGCOM) point of contact is Mr. Byron Brant, Code 1423/BB, telephone 215-897-6280.

Sincerely,

Public Works Officer
By direction of the
Commanding Officer

Encl:

- (1) Fourth RFI Progress Report, May 1, 1991 through July 31, 1991 for Navy Weapons Support Center Crane, Crane, Indiana
- (2) Certification Statement

Copy to:

NORTHNAVFACENGCOM, Philadelphia (Code 1423/BB)
COMNAVSEASYS COM (SEA 654E)
USAE-WES, BILL MURPHY (GG-YH)
USAE-WILMINGTON, BOB MAGEE (EN-GG)

FOURTH RFI PROGRESS REPORT
01 MAY 1991 - 31 JULY 1991
FOR
NAVAL WEAPONS SUPPORT CENTER, CRANE, INDIANA

1. In compliance with the Corrective Action Requirements, Attachment III, of the Naval Weapons Support Center Crane (NWSCC) Final RCRA Permit, the following RCRA Facility Investigation (RFI) Progress Report is submitted. The report summarizes the Installation Restoration Program (IRP) RFI's at various SWMUs during the report period May through July, 1991.

2. Activities of this report period encompassed field investigations, laboratory analyses, work plan preparations, the second Technical Review Committee meeting, and report writing. A site-by-site status report follows.

3. SITE: AMMUNITION BURNING GROUND (ABG) - SWMU: #03/10

(a) RFI Phase III Ground Water:

A third dye trace of the Beech Creek Aquifer commenced on 30 June. The estimated date for submission of the draft Phase III Ground Water Report to the USEPA is November 1991.

(b) RFI Phase II Surface Water:

The first round of surface water sampling is scheduled for August 1991. The estimated date for submission of the draft Phase II Surface Water Report to the USEPA is April 1992.

(c) RFI Phase III Soils Sampling And Analysis:

Field Work: The Part 1 field work was completed on 22 August 1990. The chemical analysis is complete (organics, explosives, pesticides/herbicides, pcb's, and inorganics). The physical analysis is also complete (sieve/hydrometer analysis, water content, Atterberg limits, organic content).

The draft Phase III, Part 1 Soils RFI Report is in preparation. The estimated date for submission of draft Part 1 Report to the USEPA is 31 August 1991. The Part 2 soils effort will commence upon satisfactory review of the Part 1 findings.

4. SITE: DYE BURIAL GROUNDS (DBG) - SWMU: #02/11

(a) Interim Measure - Source Location:

The geophysical study was conducted 23-27 January 1991. A draft report was submitted to the USEPA on 14 June 1991.

(b) RFI Phase II Ground Water:

The Draft Report 'Geology, Hydrology and Phase II Ground-Water Quality Assessment of the Dye Burial Grounds...' has been completed, and was submitted to the USEPA on 4 March 1991 for review.

(c) RFI Phase III Ground Water:

The second round of quarterly ground water sampling was completed in June 1991. A Data Package with the first round ground water sampling data will be submitted in August 1991. The third round of sampling is scheduled for August 1991. The estimated date for submission of the draft Phase III Ground Water Report to the USEPA is July 1992.

5. SITE: ROCKEYE - SWMU: #10/15

(a) RFI Phase III Ground Water:

The second round of ground water sampling was completed in March 1991. A Data Package with the first round ground water sampling data will be submitted in August 1991. The third round of sampling is scheduled for August 1991. The estimated date for submission of the draft Phase III Ground Water Report to the USEPA is July 1992.

(b) RFI Phase II Soils Sampling And Analysis:

The field sampling effort was completed on 27 September 1990. The chemical and physical analyses are completed. The estimated date for submission of the draft Phase II Soils Report to the USEPA is October 1991.

6. SITE: DEMOLITION AREA (DEMO) - SWMU: #06/09

(a) RFI Phase II Ground Water:

A Data Package with the first round ground water sampling data will be submitted in August 1991. The third round of sampling is scheduled for August 1991. The estimated date for submission of the draft Phase II Ground Water Report to the USEPA is March 1992.

7. SITE: OLD RIFLE RANGE (ORR) - SWMU: #07/00

(a) RFI Phase III Ground Water:

A Data Package with the first round ground water sampling data will be submitted in August 1991. The third round of sampling is scheduled for August 1991. The estimated date for submission of the draft Phase III Ground Water Report to the USEPA is April 1992.

(b) RFI Phase II Soils Sampling And Analysis:.

Field work and laboratory analysis has been completed. The Draft Phase II Soils Report was submitted to the USEPA on 24 June 1991.

8. SITE: OLD BURN PIT (OBP) - SWMU: #05/03

(a) RFI Phase II Soils Sampling and Analysis:

The field sampling has been completed for the Phase II effort. The chemical and physical analyses are completed. The estimated date for submission of the draft Phase II Soils Report to the USEPA is October 1991.

(b) RFI Interim Measure:

On 26 November 1990 an Interim Measure Drum Sampling Report for the Old Burn Pit was submitted to the USEPA for review. A subsequent addendum to the report was forwarded to the USEPA for review. On 07 January 1991 the USEPA approved the revised Interim Measure Report, a separate Interim Measure at the site which removed debris. The USEPA considers the Interim Measure to be complete.

(c) RFI Phase III Ground Water:

The Navy requested and was granted an extension to the submission date of the Phase III Ground Water Work Plan. The extension was granted on 26 March 1991 and the new due date for the draft work plan is 01 August 1991.

9. SITE: MCCOMISH GORGE (MG) - SWMU: #04/02

(a) RFI Phase II Soils Sampling and Analysis:

The field sampling has been completed for the Phase II effort. The chemical and physical analyses are completed. The estimated date for submission of the draft Phase II Soils Report to the USEPA is October 1991.

(b) RFI Interim Measure:

An RFI Interim Measure Report for the McComish Gorge was submitted 22 August 1990 by the Navy. On 07 January 1991 the USEPA approved a revised Interim Measure report. The USEPA considers the Interim Measure to be complete.

(c) RFI Phase III Ground Water:

The Navy requested and was granted an extension to the submission date of the Phase III Ground Water Work Plan. The extension was granted on 26 March 1991 and the new due date for the plan is 01 August 1991.

10. SITE: COMPRESSED GAS CYLINDER SITE - SWMU: #31/00

(a) Newly Identified SWMU:

A report was submitted by the Navy on 12 June 1990. On 29 June 1990 the USEPA approved the Interim Measure and requested the removal be documented in a detailed report. On 13 September 1990 the Navy submitted the Interim Measure Report, documenting the removal of the gas cylinders, to the USEPA for review. A visual inspection indicated no soil contamination. The USEPA approved the corrective measure complete on 07 January 1991. The Navy will modify the permit.

11. SITE: MUSTARD GAS BURIAL GROUNDS (MGBG) - SWMU: #01/12

(a) RFI Phase II Soils and Ground Water:

The Navy requested and was granted an extension to the submission date of the Phase II Soils Sampling Plan. The extension was granted on 13 December 1990 and the due date for the Phase II Soils and Phase II Ground Water Draft Work Plans was 18 May 1991. One work plan will be submitted for both the Phase II Soils and Phase II Ground Water work. Subsequently, another extension was requested by Navy due to the complexity of the chemicals involved and the number of organizations involved in the preparation and review of the work plan. The extension was granted on 5 July 1991 and the new due date for the work plan is 30 August 1991. The Navy is presently preparing the work plan with the support of the Navy's technical experts in chemical weapons and radiation: (1) Radiological Affairs Support Office (RASO), Naval Ordnance Station, Indian Head, MD; (2) Ordnance Environmental Support Office (OESO).

12. SITE: PESTICIDE CONTROL AREA/R-150 TANK BLDG. 2189 (PCA) - SWMU: #09/05

(a) RFI Phase II Soils and Phase III Ground Water:

The Phase II Soils Draft Work Plan was submitted to the USEPA on 22 March 1991 for review. The Phase II Soils Work Plan will be combined with the Phase III Ground Water Work Plan and be resubmitted to the USEPA as one Work Plan.

13. NWSCC requested permission to conduct a Class 1 Permit Modification of the Final RCRA Permit. The modification will involve changes to the Corrective Action Requirements Compliance Schedule. The USEPA approved the request to perform the Class 1 Permit Modification on 2 July 1991. NWSCC will commence the Class 1 Modification process in August 1991.

14. The second Technical Review Committee (TRC) Meeting was held at NWSCC on 16 May 1991. The following federal, state, and local agencies and organizations were represented at the meeting:

NWSCC

Northern Division, Naval Facilities Engineering Command
Crane Army Ammunition Activity
U.S. Army Corps of Engineers, Waterways Experiment Station
U.S. Army Corps of Engineers, Wilmington District, NC
U.S. Army Corps of Engineers, Louisville District, KY
U.S. EPA

INS 170 023 498
31 JUL 91

Indiana Department of Environmental Management
Indiana Department of Natural Resources
Monroe County
Daviness County
Lawrence County
Padanaram/Imperial Lumber

The U.S. Fish and Wildlife Service; the U.S. Army Armament, Munitions, and Chemical Command; Martin County; Greene County; the City of Bedford; and the City of Bloomfield were not represented at the meeting. The following SWMUs were discussed: ORR, ABG, PCA, DBG, DEMO, Rockeye, MG, and OBP.

The next TRC meeting is scheduled for 22 August 1991, 9:00 AM, in Building 1 at NWSCC. The following SWMUs will be discussed: ORR, ABG, PCA, DBG, DEMO, Rockeye, MG, and OBP.

15. The projected work to be performed for the next reporting period is as follows:


- (a) Preparation of the report for the second dye trace test for the Beech Creek Aquifer.
- (b) The third round of ground water sampling for the: DBG (SWMU #02/11), Rockeye (SWMU #10/15), DEMO (SWMU #06/09), and ORR (SWMU #07/00).
- (c) Phase II soils and groundwater sampling and analysis for PCA (SWMU #09/05).
- (d) Preparation and submission of the RFI Phase II Soils Reports for Rockeye (SWMU #10/15), MG (SWMU #04/02), and OBP (SWMU #05/03); and the RFI Phase III, Part A, Soils Report for ABG (SWMU #03/10).
- (e) Preparation and submission of the RFI Phase II Soils and Ground Water Work Plan for MGBG (SWMU #01/12); submission of the RFI Phase III Ground Water Work Plan for PCA (SWMU #09/05); submission of the RFI Phase III Ground Water Work Plans for OBP (SWMU #05/03) and MG (SWMU #04/02).
- (f) TRC meeting(s).

Prepared by:

Byron Brant
Remedial Project Manager
Northern Division,
Naval Facilities Engineering Command

CERTIFICATION STATEMENT

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.



SIGNATURE

J. D. FASIE

Assistant Public Works Officer

31 JUL 1991

TITLE

DATE

Enclosure (2)