

N00102.AR.002891  
NSY PORTSMOUTH  
5090.3a

TRANSMITTAL LETTER AND PROPOSED REMEDIAL ACTION DOCUMENT SCHEDULE  
FOR OPERABLE UNIT 7 (OU 7) SITE 32 NSY PORTSMOUTH ME  
7/31/2013  
TETRA TECH



**TETRA TECH**

PITT-07-13-146

July 31, 2013

Project Number 112G02100

Mr. Matthew Audet  
Environmental Protection Agency  
Region I (Mail Code: HBT)  
1 Congress Street, Suite 1100  
Boston, Massachusetts 02114-2023

Reference: Contract Number N62467-08-D-1001  
Contract Task Order WE13

Subject: Proposed Remedial Action Document Schedule for Operable Unit 7  
Portsmouth Naval Shipyard (PNS), Kittery, Maine

Dear Mr. Audet:

On behalf of the U.S. Navy, Tetra Tech, Inc. is pleased to provide to the U.S. Environmental Protection Agency Region I (USEPA) the Navy's proposed schedule for the Land Use Control Remedial Design, Remedial Action Work Plan, and Construction Completion Report for Operable Unit 7 for your review and comment.

Please provide USEPA approval of the attached schedule within 14 days of receipt.

If you have any comments or questions, or if additional information is required, please contact Ms. Elizabeth Middleton at 757.341.1985.

Sincerely,

Deborah J. Cohen, P.E.  
Project Manager

DJC/clm

Enclosure

cc: MEDEP (I. McLeod)  
NAVFAC MIDLANT (Code OPTE3/E. Middleton)  
NAVFAC MIDLANT (Code PRN4/M. Thyng)  
A. Bernhardt, Tetra Tech  
NIRIS RDM

**Tetra Tech**

661 Andersen Drive, Pittsburgh, PA 15220-2700  
Tel 412.921.7090 Fax 412.921.4040 www.tetrattech.com

**PROPOSED REMEDIAL ACTION  
DOCUMENT SCHEDULE FOR OPERABLE UNIT 7**

Task	Duration	Anticipated Schedule*
<b>LAND USE CONTROL REMEDIAL DESIGN (LUC RD) FOR OU7 (Standard Primary Document Schedule)</b>		
Navy submit Draft LUC RD	90 days after Final ROD	12/23/2013
USEPA and MEDEP provide comments on Draft LUC RD	45 days after Draft LUC RD submittal	2/6/2014
Navy submit responses to comments on the Draft	45 days after receipt of comments	3/23/2014
USEPA and MEDEP provide follow-up comments on the draft	30 days after submittal of responses	4/22/2013
Navy submit Draft Final LUC RD with responses to comments	30 days after receipt of comments	5/22/2014
USEPA and MEDEP provide comments on Draft Final	30 days after Draft Final LUC RD submittal	6/21/2014
Navy submits Final LUC RD with responses to comments	30 days after receipt of comments	7/21/2014
<b>REMEDIAL ACTION WORK PLAN (RAWP) FOR OU7</b>		
Navy submit Draft RAWP	180 days after Final ROD	3/23/2014
USEPA and MEDEP provide comments on Draft RAWP	45 days after Draft RAWP submittal	5/7/2014
Resolution of comments	45 days after receipt of comments	6/21/2014
Navy submit Draft Final Work Plan with responses to comments	30 days after resolution of comments	7/21/2014
USEPA and MEDEP provide comments on Draft Final RAWP	30 days after Draft Final RAWP submittal	8/20/2014
Navy submits Final RAWP with responses to comments	30 days after receipt of comments	9/19/2014
<b>CONSTRUCTION COMPLETION REPORT (CCR) FOR OU7</b>		
Navy submit Draft CCR	90 days after RA complete	To be provided in RAWP
USEPA and MEDEP provide comments on Draft CCR	45 days after Draft CCR submittal	
Comment resolution	45 days after receipt of comments	
Navy submit Draft Final CCR with responses to comments	30 days after resolution of comments	
USEPA and MEDEP provide comments on draft final	30 days after Draft Final CCR submittal	
Navy submits Final CCR with responses to comments	30 days after receipt of comments	

\* Anticipated schedule assumes signature of ROD by September 24, 2013. Start of significant construction activity should be 15 months after ROD signature. Assuming ROD signature by September 24, 2013, significant construction should start by December 23, 2014.