

NAS JACKSONVILLE PARTNERING MEETING NOTES
SEPTEMBER 6 and 7, 1995

NAS Jacksonville Administrative Record
Document Index Number

MINUTES

32212-000

22.02.00.0023

Chairperson: Dana Gaskins

Members: Hermann Bauer, Martha Berry, Jorge Caspary, Dana Gaskins, Diane Lancaster, Valerie McCain, Peter Redfern, Jesse Tremaine, Mark Turnbull

Absent: None

Facilitator: Ashley LeBlanc

Guests: Phil Georgariou/ABB-ES, Melissa Waters/NOAA, Bob Brody/SJRWM, Jerry Young/City of Jacksonville, Larry Blackburn/ROICC, Bill Fuller/Tier II, Jerry Wallmeyer/Tier II, Kevin Gartland and Brian Scott/FED, Captain Bob Whitmire/NAS JAX CO.

Location: Jacksonville, Florida

1.0 TEAM MEETING AND INTRODUCTION

The meeting began with the team member greeting and check-in, and assignment of team meeting organizational roles:

Chairperson - Dana Gaskins

Gate/time keeper - Diane Lancaster

Recorder assignment - Valerie McCain

2.0 INITIAL AGENDA ITEMS FOR EACH MEETING

2.1 Consensus was reached on June and August meeting minutes.

2.2 Team reviewed action items that were not reported complete during the telecon. Items that were not completed are included with this meetings list.

3.0 AGENDA

3.1 Site Management Plan Update

SMP was submitted but will be modified when FY96 funding information is available. FDEP & EPA will await for modification prior to finalizing.

Action: Team to finalize SMP at November meeting.

Jerry Young, City of Jacksonville, will submit his written comments on OU-1 FS on 15-Sep-95.

Extension Request

Jorge requested an extension on submittal of his OU-1 FS written comments. He will submit comments the 1st week in October. He suggested that at the October partnering meeting we finalize the RI/FS. An agenda item is to review FS technical issues. Once BEI's review support issue is resolved, then ABB should set up a meeting with BEI to give background presentation.

3.2.4 RRDS Update

Awaiting EPA comments on the appendices. When received, ABB will finalize NFRAP sites

Action: Provide NFA letter for RRDS sites by November meeting.

3.3 OU-2

3.3.1 PSCs 2, 41, and 43 Update

PSC 2 was completed last week. LTDD unit is being dismantled.

Soil cover put on PSCs 41 & 43.

ABB needs the information in BEI's completion reports for their closure reports on PSC 2, 41 & 43.

Action: Set up meeting with ABB to find out exactly what information is necessary from BEI for the closure reports.

3.3.2 RI Update

Jesse said that they are running a few rounds of geostatistics and that they are ahead of schedule for POA. Dana requested information on each of the contaminants by PSC, media and highest hit of contamination so he can update the risk database.

Action: ABB to provide sampling data to SOUTHDIV for risk update.

Action: ABB to provide OU-2 technical memorandum by 15-Sep-95 (re: mw placement).

The team discussed again whether we would still remove stabilized material from PSCs 41 and 43 over to PSC 42. Dana questioned if it would be cost effective to move the material. It was decided that this would still be done because if we clean close PSC 41 monitoring would not have to be done for the next 25 years.

3.3.3 PSC 42 Update

Design from ABB awaiting BEI comments. Mark told the team that it looked like FY96 money would pay for PSC 42. BEI and ABB set up a meeting to discuss PSC 42.

3.4 OU-3

3.4.1 PSC 13 Update

Excavated and moved radioactively contaminated material from PSC 13 to PSC 26. Drummed material (radium dials) from PSC 13 is also on PSC 26 (has soil shield). A visqueen cover (6 mil) is currently over PSC 26. Jesse stated that BEI needs to maintain the cover on PSC 26 because of the particulate issue. Hermann stated that the visqueen would stay if it had 6in of soil on top.

Action: SOUTHDIV to request cost estimate from BEI for soil cover (over the visqueen) at PSC 26.

3.8 **Partnering**

The team watched a video called "From No to Yes". The key points of the video are listed below:

Listen actively

Show them that you understand:

- that they feel strongly
- what they feel strongly about
- why they feel strongly about it

Win yourself a hearing

- explain your own feeling
- refer back to their points
- make your points firmly, but stay friendly

Work to a joint solution

- seek their ideas
- build on their ideas
- offer your ideas (don't impose them)
- construct the solution from everyone's needs

Deliverables to Tier II

Conflict Management Model - the team will submit the existing model.

The team revisited the existing ground rules to see if they needed to be revised.

Consensus: Team reached consensus on ground rules.

Action: SOUTHDIV to retype new ground rules and submit to Tier 2.

Action: ABB to make phone cards for the team

Action: Diane to give partnering book to ABB for upkeep.

3.9 **Basket Items**

3.9.1 EPA PSC 37 (Ex-Power Barge Dock Area)

It was agreed that a sediment sample should be taken and sampled for PCBs and pesticides. Change to site screening in RRDS.

3.9.2 PSC 49 (Commissary Warehouse Battery Charging Station)

Martha said that she had looked at where the sample was taken and had a concern where the water off the floor would have pooled. Indicated that the sample was not taken in an area of stressed vegetation. The EPA and NAS requested that a biased sample be taken. Change to site screening in RRDS.

3.9.3 Meeting Times

It was agreed by the team that future meetings would be held over a three day period to accommodate travel plans.

PSC 18

Action: SOUTHDIV to send letter to BEI requesting Work Plan and Phase 3 estimate for PSC 18.

Action: BEI and SOUTHDIV to negotiate PSC 18.

Action: NAS to send letter to RASO requesting attendance at the 16-Oct-95 precon. meeting.

ENTITY	ACTION NEEDED	STATUS
TEAM	Determine Bechtel's participation in design review phase of work.	on-going <i>don</i>
SOUTHDIV	Bring BEI into review process for OU1 FS.	complete
EPA	Provide NFRAP for RRDS sites by November meeting.	working
TEAM	Finalize SMP during November meeting.	
BEI/ABB	Meet to discuss completion reports.	no mtg - give dates <i>done</i>
ABB	Provide OU2 technical memorandum by 15-Sep-95.	working - <i>done</i>
ABB	Provide sampling data to SOUTHDIV for risk update.	complete
SOUTHDIV	request cost estimate from BEI for soil cover (over visqueen) at PSC 26.	complete
BEI	Provide PSC 13 data and report to NAS and SOUTHDIV.	complete
NAS	Provide public comment date to ABB.	complete
FDEP	Provide letter to NAS and SOUTHDIV re: petroleum soil at the Hush House.	complete
SOUTHDIV	Send letter to BEI requesting Work Plan and Phase 3 estimate for PSC 18.	complete
BEI/SOUTH DIV	Negotiate PSC 18.	complete
NAS	Send letter to RASO requesting attendance at 16-Oct-95 preconstruction mtg.	mtg was rescheduled for 4-Oct-95 <i>done</i>
ABB	Give Partnering Book to ABB for upkeep.	complete
ABB	Make phone cards for the team.	in production <i>done</i>
SOUTHDIV	Retype ground rules and submit to Tier 2.	complete

ENTITY	CARRYOVER ACTION NEEDED	STATUS
NAS	Prepare letter to FDEP and EPA regarding the LNAPL changes.	complete
ABB	Provide OU2 preliminary GW well locations.	working
TEAM	Review OU2 Technical Memorandum within one week after receipt. <i>month</i>	on-going
ABB	Provide new table for FS.	in review - <i>done</i>
ABB/BEI	Prepare strawman RAM for Bldg. 106 & 780.	working - <i>done</i>
NAS	Contact Natural Resources Trustees for comments on RRDS.	<i>No longer req'd.</i>
ROICC	Look into coordination layout for upcoming construction work to be done on the base.	<i>On-o</i>