

NSA Mid-South BCT Meeting Attendance Record

04-Feb-04 Telcon

<u>04-Feb-04</u>	EnSafe	Atkinson	14:09
		Mulhearn	14:10
		Stedman	14:10
	EPA	Tufts	14:10
	NSA	Williamson	14:10
	SDIV	Reed	14:10
	TDEC	Donovan	14:10
	USGS	Carmichael	14:10

NSA Mid-South BCT Minutes

MeetingDate: 04-Feb-04 MeetingType: Telcon

Minute No. 1620 Check-in

04-Feb-04

Topic: Check In

Program BASE

Site:

Presentor EnSafe
Stedman

Actions/Decisions:

Minute No. 1621

04-Feb-04

Topic: Site Status Report

Program BASE

Site:

Presentor EnSafe
Stedman

Actions/Decisions:

1319 321

1320 322

1321

1322

1323

1324

John Stedman reviewed the active project summary with the BCT.

John Stedman stated that EnSafe would prepare a "No Further Action" request for site N-12.

Roger Donovan and Jennifer Tufts stated that they would send comments and/or approval letters for the SWMU 14 CMS Report next week.

Roger Donovan and Jennifer Tufts stated that they would send comments and/or approval letters for the SWMU 19 and 49 Removal Report next week.

Roger Donovan and Jennifer Tufts stated that they would send comments and/or approval letters for the SWMU 3 Removal Report next week.

The BCT discussed the land use restrictions at SWMU 5 with respect to the LRA.

The BCT discussed the preparation of SBs for several sites.

Minute No. 1622

04-Feb-04

Topic: Field Operations

Program BRAC

Site: SWMU 15

Presentor SDIV
Reed

Actions/Decisions:

1325

Jim Reed discussed with the BCT the soil removal progress at SWMU 15. Jim stated that 50% more soil was removed than originally estimated. Jim also indicated that soil contamination remains above the cleanup goal and additional excavation may be required. John Stedman stated that the cleanup goals for soil were more stringent than the site specific standard to help ensure contaminants in groundwater would be below the action level. Therefore, depending on groundwater results, no additional excavation may be required. Jim Reed stated that he would try to have confirmation sampling results before the next meeting.

Minute No. 1623
04-Feb-04
Topic: Reports
Program BRAC
Site: AOC A
Presentor EnSafe
Stedman
Actions/Decisions:
1326

John Stedman and Brian Mulhearn discussed with Jennifer Tufts EPA's cumulative risk comment on the AOC A CMS Report (Rev. 1). John and Brian explained that the BCT agreed to use an ARAR-based (MCL's were used) approach for making risk management decisions regarding groundwater remediation. Therefore, the investigation was not conducted to support a risk-based closure of groundwater. EPA's comment pertains to the approach used for groundwater closure. Brian asked what new information caused us to revisit this past agreement. Jennifer indicated that she would send Brian some additional information. The BCT decided that time would be reserved at the next BCT meeting to discuss.

Minute No. 1624
04-Feb-04
Topic: General
Program BASE
Site: S-9
Presentor NSA
Williamson
Actions/Decisions:

Rob Williamson informed the BCT that building S-9 is scheduled for demolition and a new building will be built in its place. EnSafe informed the BCT that the SWMU 48 and SWMU 17 work activities removed petroleum contaminated soil to below the site action levels.

Jim Reed stated that there is a potential for encountering contamination when constructing on a SWMU which could result in construction stoppage/delays until funding can be secured. Therefore, NSA Mid-South should take this into consideration when developing contracts with their demolition and construction contractors.

Minute No. 1625
04-Feb-04
Topic: General
Program ERNA
Site: SWMU 2
Presentor NSA
Williamson
Actions/Decisions:

Rob Williamson voiced concern over the wetland/drainage issues at SWMU 2. The BCT decided to schedule Roger Donovan, Tim Davis (US Army Corps of Engineers), TDEC - Water Pollution Control, and Jim Reed to meet at SWMU 2 during the March BCT to discuss these issues.

Minute No. 1626
04-Feb-04
Topic: Close-out
Program BASE
Site:
Presentor EnSafe
Stedman
Actions/Decisions:

The next BCT meeting is scheduled for the afternoon of March 24, 2004 and will continue through March 25. The SWMU 2 meeting will likely be conducted on March 24. Start times will be announced when the agenda is finalized.

NSA Mid-South BCT Decisions04-Feb-04

Decision No. - 321**Site:****Minute Ref. No. - 1621**

04-Feb-04

If construction is to be performed at SWMU 5, the Navy will need to submit to the TDEC a deed change letter that lifts only the digging restrictions at the site.

Decision No. - 322**Site:****Minute Ref. No. - 1621**

04-Feb-04

Concerning the SBs that need to be prepared for several sites, Roger Donovan stated that the Navy could prepare the SBs and the TDEC would approve or provide comments.

NSA Mid-South BCT Action Items

04-Feb-04

Action Item No. 1319	04-Feb-04	Assigned to: Donovan	Site:	Minute Ref. No. 1621
Provide comments/approval letter for the SWMU 14 CMS Report				
<hr/>				
Action Item No. 1320	04-Feb-04	Assigned to: Tufts	Site:	Minute Ref. No. 1621
Provide comments/approval letter for the SWMU 14 CMS Report.				
<hr/>				
Action Item No. 1321	04-Feb-04	Assigned to: Donovan	Site:	Minute Ref. No. 1621
Provide comments/approval letter for SWMU 19 and 49 Removal Report.				
<hr/>				
Action Item No. 1322	04-Feb-04	Assigned to: Tufts	Site:	Minute Ref. No. 1621
Provide comments/approval letter for SWMU 19 and 49 Removal Report.				
<hr/>				
Action Item No. 1323	04-Feb-04	Assigned to: Donovan	Site:	Minute Ref. No. 1621
Provide comments/approval letter for SWMU 3 Removal Report.				
<hr/>				
Action Item No. 1324	04-Feb-04	Assigned to: Tufts	Site:	Minute Ref. No. 1621
Provide comments/approval letter for SWMU 3 Removal Report.				
<hr/>				
Action Item No. 1325	04-Feb-04	Assigned to: Reed	Site: SWMU 15	Minute Ref. No. 1622
Present SWMU 15 confirmation sampling results to the BCT at the March 2004 BCT meeting.				
<hr/>				
Action Item No. 1326	04-Feb-04	Assigned to: Tufts	Site: AOC A	Minute Ref. No. 1623
Send Brian Mulhearn new information that would require the BCT to revise its approach to site closure at AOC A, meeting the NCP risk goals in addition to meeting originally agreed upon MCLs.				
