



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK
US Navy Cleanup Project



This is a US Navy funded cleanup project, following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: October 8, 2013 **Through:** October 14, 2013
Date of Report: October 15, 2013

Summary of Activities:

- Continued lead paint removal and radiological surveys of contaminated brick walls in 1939 and 1941 former instrument shops in Building 2.
- Completed survey grid layout for Survey Units 3, 4 & 5 in Building 2.
- Continued survey grid layout of Survey Unit 6 in Building 2.
- Completed Final Status Survey scans in Survey Unit 3 in Building 2.
- Continued Final Status Survey scans in Survey Unit 4 in Building 2.
- Completed static surveys and swipe sample collection of southeast stairwell Building 2.
- Completed soil removal and placement of roadway plates along toe of slope south end of Building 27 to accommodate equipment access to hotspot/storm drain removal.
- Completed mapping of exterior gamma walkover surveys in potential soil contamination areas identified in the Remedial Investigation (10/14/2013).
- Completed in-coming surveys of (10) steel deck plates.
- Completed weekly RMA boundary surveys and sampling.
- Completed weekly security inspections and Tisch air sampler filter collection/change-out.
- Completed pre-posting survey and security fence installation of new RMA north/west of outside area adjacent to Building 27.
- Started hotspot soil removal southeast end of Building 27.

Activities Planned for Next Week:

- Continue soil hotspot/storm drain removal south of Building 27.
- Remove second story extension south of Building 27 to facilitate soil and storm drain removal.
- Complete static surveys and swipe sample collection of NW stairwell Building 2.
- Complete survey grid layout of Survey Unit 6 in Building 2; Complete Final Status Survey scans of Survey Units 4, 5 & 6 (continuing for approximately 2 weeks).

Status of Schedule:

- On time.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.