
Agenda

**Restoration Advisory Board
Naval Weapons Industrial Reserve Plant Calverton**

N96095.AR.000465
NWIRP CALVERTON NY
5090.3a

**September 19, 2001
Riverhead Masonic Lodge, Riverhead, NY
7:00 p.m.**

Welcome and Agenda Review

Jim Colter

Naval Facilities Engineering Command – Engineering Field Activity, Northeast

Review and Approval of Minutes

All Members

Site 1

Comments on Site 1 Draft RI and Focused Feasibility Study
(Preferred Alternative - Landfill Excavation)

Jim Colter

Naval Facilities Engineering Command – Engineering Field Activity, Northeast

Site 6A, 10B, Southern Area

Comments on Site 6A, 10B, and Southern Area Final RI Report
Discuss TAPP Project for independent review of the Site 6A, 10B, and Southern Area RI Report

Jim Colter

Naval Facilities Engineering Command – Engineering Field Activity, Northeast

Agricultural Outlease

Comments on Draft Site Investigation for Agricultural Outlease
(Environmental Baseline Survey Cleanup Site)

Jim Colter

Naval Facilities Engineering Command – Engineering Field Activity, Northeast

Field Activities

Discuss schedule for upcoming field activities

Jim Colter

Naval Facilities Engineering Command – Engineering Field Activity, Northeast

Report Schedule

Discuss revised schedule for submission of future reports - Handout

Jim Colter

Naval Facilities Engineering Command – Engineering Field Activity, Northeast

Action Item Review and Dates and Discussion Topics for Future Meetings

All Members

Closing Remarks

Jim Colter

Naval Facilities Engineering Command – Engineering Field Activity, Northeast

Presenters will be available after the program for questions.

**MINUTES FROM
TRC PHONE CONFERENCE
SEPTEMBER 18, 2001**

REPORTS SUBMITTED FOR REVIEW:

- SITE 1 DRAFT RI/FOCUSED FS - Submitted on 13 Jul 2001
- SITES 6/10B/SOUTH AREA FINAL RI - Submitted on 13 Jul 2001
- AG OUTLEASE DRAFT SI - Submitted on 21 Jun 2001

NYSDEC and Suffolk County Department of Health Services (SCDHS) had no adverse comments regarding Navy proposal to excavate and dispose of the Landfill located at IR Site 1. Letter forthcoming. Navy pursuing development of Decision Document for Landfill Excavation option. NYSDEC looking into possibility of using RAB Meeting in lieu of Public Meeting to satisfy NYSDEC Community Input requirements. Navy hopes to have Administrative documentation completed by February 2002 and could implement landfill excavation in April 2002, funding permitting.

NYSDEC and SCDHS had no adverse comments regarding Final RI Report for Sites 6A, 10B, and Southern Area. Navy informed NYSDEC and SCDHS that a strong potential existed for this report to be sent to a third party for independent review under the DoD TAPP Program as requested by Community RAB Members.

NYSDEC provided Navy with comments on August 27, 2001, regarding the Draft SI for the Navy's Agricultural Outlease Area. NYSDEC requested additional soil and groundwater samples be taken. Navy will comply and will incorporate requested sampling into TtNUS' confirmation sampling workplan (see below).

REPORTS TO BE SUBMITTED IN NEAR FUTURE FOR REVIEW:

- AG OUTLEASE DRAFT REMOVAL WORKPLAN - Anticipated for 28 Sep 2001
- SITES 2/6A TEST PITTING PROGRAM - Anticipated for 01 Oct 2001
- SITE 7 DRAFT PRAP - Anticipated for 05 Oct 2001
- SITE 1 DRAFT PRAP - Anticipated for 26 Oct 2001

General Comment:

Navy informed NYSDEC and SCDHS that availability of FY 2002 funding for environmental restoration is currently speculative due to the recent developments at the World Trade Center and Pentagon. Normally in time of crisis, the environmental pot is first to go to supplement military actions. Navy will keep RAB and Regulators updated with regards to this situation as it progresses.

**DOCUMENTS TO BE SUBMITTED BY NAVY
 FOR REGULATORY REVIEW
 NWIRP CALVERTON, NEW YORK**

<u>SITE</u>	<u>DESCRIPTION</u>	<u>PLANNED SUBMISSION DATE</u>	<u>REVISED SUBMISSION DATE</u>	<u>ACTUAL SUBMISSION DATE</u>
Site 7	- Final Monitored Natural Attenuation (MNA) Workplan	24 Mar 00	---	28 Apr 00
	- MNA Viability Report & Current Site Conditions (2000)	2 Oct 00	---	2 Oct 00
	- Draft Feasibility Study (FS) Report	16 Dec 00	---	10 Jan 01
	- Draft Decision Document	30 Jan 01	05 Oct 01 (Rev 2)	
	- Final FS Report	16 Mar 01	05 Oct 01 (Rev 2)	
	- Final Decision Document	23 Mar 01	08 Feb 02 (Rev 2)	
	- ROD for Final Remedy	25 Jun 01	29 Mar 02 (Rev 2)	
	- Draft Design Analysis Report/Workplan	15 Apr 02		
	- Final Design Analysis Report/Workplan	01 Jun 02		
Site 1	- Draft Action Memorandum & EE/CA (AM/EECA) for Bank Stabilization (Interim Remedy)	3 Oct 00	---	3 Oct 00
	- Final AM/EECA for Bank Stabilization	2 Dec 00	---	---
	- Draft Final Combined RI/FS Report	30 Jul 01	---	13 Jul 01
	- Final Combined RI/FS Report	7 Nov 01	26 Oct 01 (Rev 2)	
	- Draft Decision Document for Final Remedy	24 Nov 01	26 Oct 01 (Rev 2)	
	- Final Decision Document	---	11 Jan 02 (Rev 2)	
	- ROD for Final Remedy	2 Jun 02	28 Feb 02 (Rev 2)	
	- Draft Implementation Workplan	08 Feb 02		
- Final Implementation Workplan	01 Apr 02			
Site 2	- Final RFI Report	30 Dec 00	---	5 Mar 01
	- Draft Free Product Test Pit Report	---	01 Oct 01 (Rev 2)	
	- Final Free Product Test Pit Report	---	18 Jan 02 (Rev 2)	
	- Draft Monitored Natural Attenuation (MNA) Workplan	12 Dec 01	12 Dec 02 (Rev 2)	
	- Final MNA Workplan	26 Jan 02	15 Feb 03 (Rev 2)	
	- Draft Feasibility Study (FS) Report	23 Jun 02	13 Aug 03 (Rev 2)	
	- Final FS Report	29 Oct 02	19 Dec 03 (Rev 2)	
	- Draft Workplan for Soil Removal	12 Dec 02		
	- Final Workplan for Soil Removal	15 Feb 03		
	- Draft Soil Removal Close-out Report	15 Oct 03		
	- Final Soil Removal Close-out Report	15 Dec 03		
	- Draft Decision Document for GW Remedy	20 Feb 04		
	- ROD for Final GW Remedy	28 Aug 04		
Site 6	- Final Workplan for 2000 Fieldwork	16 May 00	---	5 May 00
Site 10B	- Analytical Results from 2000 Fieldwork	5 Oct 00	---	5 Oct 00
South Area	- Final RI Report	26 Apr 01	13 Apr 01 (Rev 1)	13 Jul 01
	- Draft Free Product Test Pit Report	---	01 Oct 01 (Rev 2)	
	- Final Free Product Test Pit Report	---	18 Jan 02 (Rev 2)	
	- Draft FS Report	1 Aug 01	14 Jun 02 (Rev 2)	
	- Final FS Report	29 Nov 01	20 Dec 02 (Rev 2)	
	- Draft Decision Document	31 Jan 02	21 Feb 03 (Rev 2)	
	- Final Decision Document	7 Apr 02	28 Apr 03 (Rev 2)	
	- ROD for Final Remedy	1 Jul 02	30 Jul 03 (Rev 2)	