

N60478.AR.001494
NWS EARLE
5090.3a

UNDERGROUND STORAGE TANK INTEGRITY TESTING NWS EARLE NJ
5/18/1990
KASELAAN AND D'ANGELO ASSOCIATES, INC.

UNDERGROUND STORAGE TANK INTEGRITY TESTING
NWS EARLE, COLTS NECK, NEW JERSEY

PREPARED FOR
NORTHERN DIVISION, NAVFAC
NAVAL BASE, PHILADELPHIA

K&D PROJECT #E1-1629-19
MAY 18, 1990

PREPARED BY
KASELAAN & D'ANGELO ASSOCIATES, INC.
A HILL GROUP COMPANY
ENVIRONMENTAL SCIENCE AND ENGINEERING
HADDON HEIGHTS, NEW JERSEY

BOSTON O LOS ANGELES O NEW ORLEANS O NEW YORK O WASHINGTON

UNDERGROUND STORAGE TANK INTEGRITY TESTING
NWS EARLE, COLTS NECK, NEW JERSEY

PREPARED FOR

NORTHERN DIVISION, NAVFAC
NAVAL BASE, PHILADELPHIA

K&D PROJECT #E1-1629-19

MAY 21, 1990

PREPARED BY:


ANDREW C. ROLA, P.E.
PROJECT MANAGER

REVIEWED BY:



VALDUR KASELAAN
DIRECTOR OF ENGINEERING

TABLE OF CONTENTS

1.0 INTRODUCTION

2.0 PROCEDURE

3.0 FINDINGS

4.0 RECOMMENDATIONS

APPENDICES

A. Tank Testing Data
S-106
Quarters G

1.0 INTRODUCTION

Kaselaan & D'Angelo Associates has conducted tank system integrity tests on two (2) tanks at Naval Weapon Station (NWS) Earle, Colts Neck, New Jersey. Specifically, a 1,000 gallon fuel oil tank at Quarters S-106 and a 500 gallon tank at Quarters G were exposed to the tank top, isolated from the lines and individually tested. A retest was performed which included individual line tests and tank tests to determine the source of the leak.

The work was performed on May 3 and May 7, 1990. The tank test data is included in Appendix A. The testing was performed for Northern Division, NAVFAC, under the direction of Mr. Brian Helland, Code 1412.

2.0 PROCEDURE

The Petro-tite tank testing method was used for tank system tests and retests. The general procedure is as follows:

The Petro-Tite tank testing system meets and exceeds the National Fire Protection Associations (NFPA) "precision test" criteria of accuracy for a tight tank of five-one hundredths (.05) of a gallon per hour. In Petro-Tite tank testing the product in the tank is circulated by a pump to de-stratify the liquid and to create a uniform temperature. All openings on the tank are sealed off except for the vent line. The fill and return lines are capped and bled so the lines can also be tested. The tank and piping are overfilled with the extra product filling the observation standpipe. This additional filling of the tank and lines is needed to deflect the tank ends and to apply an extra 4 pounds of positive hydrostatic pressure to the bottom of the tank. The standpipe is monitored for changes in product level with the graduated cylinder. Any variation changes due to temperature change, exterior pressure exerted by the water table and/or tank end deflection are differentiated from that of an actual leak. A tank is "tight " if the net volume change is $\leq \pm .05$ gph.

If the system test is "not tight", a retest is usually performed. During a retest, all the soil along the top of the tank is excavated and tank lines are disconnected from the tank. All fittings on top of the tank are tightened and the tank is tested individually. The lines are separately tested either pneumatically or hydrostatically. If the tank and lines are tight, the lines are reconnected to the tank and the tank is backfilled. If a tank leak is found, the tank is left excavated for removal or repair. If a line leak is found, it is repaired and the hole is backfilled. If a line leak is detected that cannot be readily repaired, the area of the leak is left excavated for future repair.

For the two particular tanks tested at NWS Earle, the top of the tank was initially exposed the lines isolated from the tanks and all fittings sealed. The tanks were then individually tested to determine if they were leaking.

3.0 FINDINGS

The results of all tests are contained in Table I. The tank test data is contained in Appendix A.

It should be noted that the 1,000 gallon tank at S-106 appeared to leak so fast that a leak rate could not be measured. The product level in the standpipe continued to drain into the tank several times after all vapor pockets were removed and bung holes sealed. The entire tank top was exposed and no visible leaks at the tank top were observed. There appears to be a definite problem with this tank.

Tank S-106 is located in a housing complex with over 20 other similar 1,000 gallon underground storage tanks. S-106 is topographically the most downgradient tank in the housing complex. It appears that leaks from any of the other fuel oil tanks in the complex would migrate towards S-106 until encountering groundwater. The localized groundwater which is relatively shallow also flows from the housing complex towards S-106.

At Quarters G, the surrounding grade is flat and fuel oil leaks will likely travel in the direction of groundwater flow or follow migration routes along subsurface utilities, storm drains or the septic system. A septic tank lies adjacent to this tank and could be contaminated with fuel oil. There exists a basement at Quarters G which could also be a receptor of fuel oil contamination. The basement should be inspected for odors, and flammable or toxic levels of gas vapors.

4.0 RECOMMENDATIONS

Because the two tanks that were tested are closed, existing federal regulations (40 CFR 280.71) require them to be removed or abandoned according to API 1604. 40 CFR 280.72 requires a site assessment performed for all tank closures.

To complete a site assessment in accordance with New Jersey guidelines, and because the tanks have leaked, we recommend a sampling plan be developed and implemented to delineate the horizontal and vertical extent of contamination. In addition groundwater monitoring wells should be installed upgradient and downgradient of each leaking tank to establish if these tanks are a source of groundwater contamination. We also recommend a groundwater monitoring plan be implemented for the entire housing complex upgradient of S-106 because of the quantity of tanks located there.

APPENDICES


- A. Tank Testing Data
S-106
Quarters G

S-106

Data Chart for Tank System Tightness Test

PLEASE PRINT

<p>1. OWNER <input type="checkbox"/> Property <input type="checkbox"/> Tank(s)</p>	<p>FORT EARLE</p> <p>Name: Route 3le Address: New Jersey Zip: _____ Representative: _____ Telephone: _____</p> <p>Name: _____ Address: _____ Zip: _____ Representative: _____ Telephone: _____</p>													
<p>2. OPERATOR</p>	<p>SAME AS ABOVE</p> <p>Name: _____ Address: _____ Zip: _____ Telephone: _____</p>													
<p>3. REASON FOR TEST (Explain Fully)</p>	<p>DEC REGULATIONS</p>													
<p>4. WHO REQUESTED TEST AND WHEN</p>	<p>Name: MR. ANDY BOLA Title: _____ Company or Affiliation: K+D ASSOCIATES Date: _____</p> <p>Address: GROVE STREET, NADDON HEIGHTS N.J. Zip: 08035 Telephone: (609)547-6500</p>													
<p>5. TANK INVOLVED Use additional lines for manifolded tanks</p>	<p>Identify by Direction</p> <p>TANK S106</p>	<p>Capacity</p> <p>1,000</p>	<p>Brand/Supplier</p> <p>FUEL OIL</p>	<p>Grade</p> <p>#2</p>	<p>Approx. Age</p> <p>?</p>	<p>Steel/Fiberglass</p> <p>STEEL</p>								
<p>6. INSTALLATION DATA</p>	<p>Location</p> <p>TANK S106</p> <p><small>North inside driveway, Rear of station, etc.</small></p>	<p>Cover</p> <p>EARTH</p> <p><small>Concrete, Black Top, Earth, etc.</small></p>	<p>Fills</p> <p>2" direct</p> <p><small>Size, Titfill make, Drop tubes, Remote Fills</small></p>	<p>Vents</p> <p>1 1/2"</p> <p><small>Size, Manifolded</small></p>	<p>Siphones</p> <p>-</p> <p><small>Which tanks?</small></p>	<p>Pumps</p> <p>SUCTION</p> <p><small>Suction, Remote, Make if known</small></p>								
<p>7. UNDERGROUND WATER</p>	<p>Depth to the water table from grade: Below tank</p> <p style="text-align: right;">Is the water over the tank? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p>													
<p>8. FILL-UP ARRANGEMENTS</p>	<p>Tanks to be filled: AM hr. 7 May 90 Date Arranged by: _____ Name: _____ Telephone: _____</p> <p>Extra product to "top off" and run tank tester. How and who to provide? Consider NO Lead. TRANSFER done by Tank Tech Corp, using skid tank</p> <p>Terminal or other contact for notice or inquiry: _____ Company: _____ Name: _____ Telephone: _____</p>													
<p>9. CONTRACTOR, MECHANICS, any other contractor involved</p>	<p>_____</p> <p>_____</p> <p>_____</p>													
<p>10. OTHER INFORMATION OR REMARKS</p>	<p>_____</p> <p>_____</p> <p>Additional information on any items above. Officials or others to be advised when testing is in progress or completed. Visitors or observers present during test, etc.</p>													
<p>11. TEST METHOD</p>	<p><input checked="" type="checkbox"/> PETRO TITE <input type="checkbox"/> PETRO COMP <input type="checkbox"/> QUICK CHECK 2000</p>													
<p>11a. TEST RESULTS</p>	<p>Tests were made on the above tank systems in accordance with test procedures prescribed for as detailed on attached test charts with results as follows:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Tank Identification</th> <th style="width: 15%;">Tight</th> <th style="width: 35%;">Leakage Indicated</th> <th style="width: 25%;">Date Tested</th> </tr> </thead> <tbody> <tr> <td>TANK S106</td> <td>NO</td> <td>greater than 10 G.P.H</td> <td>5-7-90</td> </tr> </tbody> </table>						Tank Identification	Tight	Leakage Indicated	Date Tested	TANK S106	NO	greater than 10 G.P.H	5-7-90
Tank Identification	Tight	Leakage Indicated	Date Tested											
TANK S106	NO	greater than 10 G.P.H	5-7-90											
<p>12. SENSOR CERTIFICATION DEC 89 Date</p> <p>Serial No. of Thermal Sensor _____</p>	<p>13. CONTRACTOR CERTIFICATION</p> <p>Technicians</p> <p>1. STEPHEN MCGUIRE Certification # 110613120</p> <p>2. John McKEARIN Certification # 110613744</p> <p style="text-align: center;">TANK TECH CORP <small>Testing Contractor of Company</small> 365 ROUTE 9W CONGERS, NY 10910</p> <p style="text-align: right;">By: <i>Stephen J. McGuire</i> Address: _____</p>													



14.

Earle A/E Base

Rt 36

NJ

Name of Supplier, Owner or Dealer

Address No. and Street(s)

City

State

Date of Test

15. TANK TO TEST

Tank S106

Identify by position

#2 Heating Oil

Brand and Grade

15a. BRIEF DIAGRAM OF TANK FIELD

16. CAPACITY

Nominal Capacity

1000

Gallons

By most accurate capacity chart available

1005

Gallons

From

- Station Chart
- Tank Manufacturer's Chart
- Company Engineering Data
- Charts supplied with Tank Tester
- Other

17. FILL-UP FOR TEST

Stick Water Bottom before Fill-up

0 to 1/4" in.

0 Gallons

64 Tank Diameter in.

Total Gallons ea. Reading

Inventory in Tank

1005

Water Bottom

0

Top off equipment

5

Total Quantity

1010

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

- Water in tank
- Line(s) being tested with LVLLT
- High water table in tank excavation

See manual sections applicable. Check below and record procedure in log (27).

Use maximum allowable test pressure for all tests. Four pound rule does not apply to doublewalled tanks.

Complete section below:

1. Is four pound rule required?

Yes No

2. Height to 12" mark from bottom of tank

132 in.

3. Pressure at bottom of tank

4.09 P.S.I.

4. Pressure at top of tank

2-11 P.S.I.

Depth of burial

101 in.


Tank dia.

64 in.

Water table to tank bottom

Below Tank

NOTES:



The above calculations are to be used for dry soil conditions to establish a positive pressure advantage, or when using the four pound rule to compensate for the presence of subsurface water in the tank area.

Refer to N.F.P.A. 30, Sections 2-3.2.4 and 2-7.2 and the tank manufacturer regarding allowable system test pressures.

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY

Bottom of tank to grade* 101 in.

Add 30" for "T" probe assy. 30 in.

Total tubing to assemble - approximate 132 in.

20. EXTENSION HOSE SETTING

Tank top to grade* 35 in.

Extend hose on suction tube 8" or more below tank top N/A in.

*If fill pipe extends above grade, use top of fill.

USE WITH THERMAL SENSOR PN5039 (Blue Box)

22. Thermal-Sensor reading after circulation digits

23. Digits per °F in range of expected change digits

21. VAPOR RECOVERY SYSTEM

- Stage I
- Stage II

24b. COEFFICIENT OF EXPANSION RECIPROCAL METHOD

Type of Product

#2 Heating Oil

Hydrometer Employed

H

Temperature in Tank

After Circulation °F

Temperature of Sample °F

Difference (+/-) °F

Observed A.P.I. Gravity

Reciprocal Page #

Total quantity in full tank (17) Reciprocal Volume change in this tank per °F Transfer to Line 26a.

24a. IF USING THERMAL SENSOR DTS-2000 OR QC-2000 WHICH READ 1000 DIGITS PER °F TRANSFER 1000 TO LINE 26, DIGITS PER °F IN TEST RANGE.

24c. FOR TESTING WITH WATER see Table C & D

Water Temperature after Circulation Table C from Thermal Sensor N/A °F

Coefficient of Water Table D N/A

Added Surfactant? Yes No Transfer COE to Line 25b.

25. (a) N/A Total quantity in full tank (17) x (b) N/A Coefficient of expansion for involved product = (c) N/A Volume change in this tank per °F gallons

26. (a) Volume change per °F (25 or 24b) + (b) Digits per °F in test Range (23 or 24a) = (c) Volume change per digit Compute to 4 decimal places. This is test factor (e)

Quarters G

Data Chart for Tank System Tightness Test

PLEASE PRINT

<p>1. OWNER <input type="checkbox"/> Property <input type="checkbox"/> Tank(s)</p>	<p>FORT EARLE <small>Name Address Zip Representative Telephone</small> ROUTE 36 New Jersey</p>													
<p>2. OPERATOR</p>	<p>SAME AS ABOVE <small>Name Address Zip Telephone</small></p>													
<p>3. REASON FOR TEST (Explain Fully)</p>	<p>DEC REGULATIONS</p>													
<p>4. WHO REQUESTED TEST AND WHEN</p>	<p>MR. ANDY ROLA K+D ASSOCIATES <small>Name Title Company or Affiliation Date</small> 575 GROVE ST HADDON HEIGHTS NJ 08035 (609) 547-6500 <small>Address Zip Telephone</small></p>													
<p>5. TANK INVOLVED Use additional lines for manifolded tanks</p>	<small>Identify by Direction</small>	<small>Capacity</small>	<small>Brand/Supplier</small>	<small>Grade</small>	<small>Approx. Age</small>	<small>Steel/Fiberglass</small>								
	QUARTER "G"	550	Fuel oil	#2	?	Steel								
<p>6. INSTALLATION DATA</p>	<small>Location</small>	<small>Cover</small>	<small>Fills</small>	<small>Vents</small>	<small>Siphones</small>	<small>Pumps</small>								
	QUARTER "G" <small>North inside driveway, Rear of station, etc.</small>	EARTH <small>Concrete, Black Top, Earth, etc.</small>	3' direct <small>Size, Titfill make, Drop tubes, Remote Fills</small>	1 1/2" <small>Size, Manifolded</small>	- <small>Which tanks?</small>	SUCTION <small>Suction, Remote, Make if known</small>								
<p>7. UNDERGROUND WATER</p>	<p><small>Depth to the water table from grade</small> BELOW TANK <small>is the water over the tank?</small> <input type="checkbox"/> Yes <input type="checkbox"/> No</p>													
<p>8. FILL-UP ARRANGEMENTS</p>	<p><small>Tanks to be filled</small> AM <small>hr.</small> 7 MAY 90 <small>Date</small> <small>Arranged by</small> _____ <small>Name</small> _____ <small>Telephone</small> _____</p> <p><small>Extra product to "top off" and run tank tester. How and who to provide? Consider NO Lead.</small> Transfer done by Tank Tech Corp, using skid tank.</p> <p><small>Terminal or other contact for notice or inquiry</small> _____ <small>Company</small> _____ <small>Name</small> _____ <small>Telephone</small> _____</p>													
<p>9. CONTRACTOR, MECHANICS, any other contractor involved</p>	<p>_____</p> <p>_____</p> <p>_____</p>													
<p>10. OTHER INFORMATION OR REMARKS</p>	<p>_____</p> <p>_____</p> <p>_____</p> <p><small>Additional information on any items above. Officials or others to be advised when testing is in progress or completed. Visitors or observers present during test, etc.</small></p>													
<p>11. TEST METHOD</p>	<p><input checked="" type="checkbox"/> PETRO TITE <input type="checkbox"/> PETRO COMP <input type="checkbox"/> QUICK CHECK 2000</p>													
<p>11a. TEST RESULTS</p>	<p>Tests were made on the above tank systems in accordance with test procedures prescribed for as detailed on attached test charts with results as follows:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Tank Identification</th> <th style="width: 15%;">Tight</th> <th style="width: 35%;">Leakage Indicated</th> <th style="width: 20%;">Date Tested</th> </tr> </thead> <tbody> <tr> <td>QUARTER "G"</td> <td>NO</td> <td>-.155 GPH</td> <td>5-4-90</td> </tr> </tbody> </table>						Tank Identification	Tight	Leakage Indicated	Date Tested	QUARTER "G"	NO	-.155 GPH	5-4-90
Tank Identification	Tight	Leakage Indicated	Date Tested											
QUARTER "G"	NO	-.155 GPH	5-4-90											
<p>12. SENSOR CERTIFICATION Date Dec 89 Serial No. of Thermal Sensor _____</p>	<p>13. CONTRACTOR CERTIFICATION</p> <p><small>Technicians</small> 1. Stephen McGuire <small>Certification #</small> 110613120</p> <p>2. John McKearnin <small>Certification #</small> 110613744</p> <p style="text-align: right;">TANK TECH CORP <small>265 ROUTE 9W CONGERS, NY 10920</small> <small>By: Signature</small> <i>Steven M. Asquith</i> <small>Address</small> _____</p>													

27. Sensor Calibration _____ / _____		30. HYDROSTATIC PRESSURE CONTROL		31. VOLUME MEASUREMENTS (V) RECORD TO .001 GAL			34. TEMPERATURE COMPENSATION USE FACTOR (a)			38. NET VOLUME CHANGING EACH READING	39. ACCUMULATED CHANGE	
LOG OF TEST PROCEDURES												
28. DATE MAY 90 TIME (24 hr)	Record details of setting up and running test (Use full length of line if needed.)	29. Reading No.	30. Standpipe Level in Inches		32. Product in Graduate		33. Product Replaced (-) Product Recovered (+)	35. Thermal Sensor Reading	36. Change Higher + Lower - (c)	37. Computation (c) * (a) = Expansion + Contraction -	Temperature Adjustment Volume Minus Expansion (+) or Contraction (-) #33(V) - #37(T)	At Low Level compute Change per Hour (NFPA criteria)
			Beginning of Reading	Level to which Restored	Before Reading	After Reading						
1330	Arrived at site											
1335	Assembled test equipment											
1350	Pump primed + Bunning											
1400	First Sensor Reading			42				605				
1415	Started High level	1	40.8	42	.540	.490	-.050	627	+22	+.018	-.068	
1430		2	40.8	42	.490	.440	-.050	654	+27	+.022	-.072	
1435	*Direct Sun On Tank*	3	41.2	42	.440	.410	-.030	704	+50	+.040	-.070	DIRECT SUN NOW ON TANK.
1500		4	41.3	42	.410	.385	-.025	744	+40	+.032	-.057	
	Dropped to low level											
1530	FIRST SENSOR READING			12		.380		793				
1535	Started low level	1	11.9	12	.380	.375	-.005	802	+9	+.007	-.012	
1540		2	11.9	12	.375	.370	-.005	810	+8	+.006	-.011	-.023
1545		3	11.9	12	.370	.365	-.005	820	+10	+.008	-.013	-.036
1550		4	11.9	12	.365	.360	-.005	830	+10	+.008	-.013	-.049
1555		5	11.9	12	.360	.355	-.005	840	+10	+.008	-.013	-.062
1600		6	11.9	12	.355	.350	-.005	849	+9	+.007	-.012	-.074
1605		7	11.9	12	.350	.345	-.005	859	+10	+.008	-.013	-.087
1610		8	11.9	12	.345	.340	-.005	867	+8	+.006	-.011	-.098
1615	Low level continued	9	11.9	12	.340	.335	-.005	877	+10	+.008	-.013	-.111
1620		10	11.9	12	.335	.330	-.005	886	+9	+.007	-.012	-.123
1625		11	11.9	12	.330	.325	-.005	896	+10	+.008	-.013	-.136
1630		12	11.9	12	.325	.320	-.005	904	+8	+.006	-.011	-.147
1635		13	11.9	12	.320	.315	-.005	913	+9	+.007	-.012	-.159
1640		14	11.9	12	.315	.310	-.005	923	+10	+.008	-.013	-.172
1645		15	11.9	12	.310	.305	-.005	933	+10	+.008	-.013	-.185
1650		16	11.9	12	.305	.300	-.005	942	+9	+.007	-.012	-.197

JET CURIC UNIT AVAILTLE 5
 200000 2 INCH DIA
 1 INCH DIA

$$f(A = .0008)$$

11

DIRECT SUN NOW ON TANK.

1655	17	11.9	12	,300	,295	-.005	952	+10	+0.008	-.013	-.210
1700	18	11.9	12	,295	,290	-.005	961	+9	+0.007	-.012	-.222
1705	19	11.9	12	,290	,285	-.005	971	+10	+0.008	-.013	-.235
1710	20	11.9	12	,285	,280	-.005	979	+8	+0.006	-.011	-.246
1715	21	11.9	12	,280	,275	-.005	989	+10	+0.008	-.013	-.259
1720	22	11.9	12	,275	,270	-.005	998	+9	+0.007	-.012	-.271
1725	23	11.9	12	,270	,265	-.005	007	+9	+0.007	-.012	-.283
1730	24	11.9	12	,265	,260	-.005	017	+10	+0.008	-.013	-.296
1735	25	11.9	12	,260	,255	-.005	027	+10	+0.008	-.013	-.309

END OF TEST

System test failure @ -309 ÷ 2 = -155 G, P.M)

**P-T Tank Test Data Chart
Additional Info**

1. Net Volume Change at Conclusion of Precision Test _____ gph
 Signature of Tester: Stephen M. Gure
 Date: _____

2. Statement:
- Tank and product handling system has been tested tight according to the Precision Test Criteria as established by regulatory agency. This is not intended to indicate permission of a leak.
- OR
- Tank and product handling system has failed the tank tightness test according to the Precision Test Criteria as established by regulatory agency
- OR
- Test invalid due to environmental or mechanical factors beyond control of the testing equipment.

It is the responsibility of the owner and/or operator of this system to immediately advise state and local authorities of any implied hazard and the possibility of any reportable pollution to the environment as a result of the indicated failure of this system. The manufacturer of this test method does not assume any responsibility or liability for any loss of product to the environment.

Tank Owner/Operator _____
 Date _____

14. TURT CRKIE

N.J

7 MAY 40

Name of Supplier, Owner or Dealer

Address No. and Street(s)

City

State

Date of Test

15. TANK TO TEST "QUARTER G"
 Identity by position
 #2 fuel oil
 Brand and Grade

15a. BRIEF DIAGRAM OF TANK FIELD
 See map

16. CAPACITY
 Nominal Capacity 550 Gallons
 By most accurate capacity chart available 564 Gallons

From
 Station Chart
 Tank Manufacturer's Chart
 Company Engineering Data
 Charts supplied with Tank Tester
 Other

17. FILL-UP FOR TEST

Stick Water Bottom before Fill-up _____ in. _____ Gallons _____ Tank Diameter _____ in.

Total Gallons ea. Reading
 Inventory in Tank 564
 Water Bottom - 0
 Top off equipment + 10
 Total Quantity 574

18. SPECIAL CONDITIONS AND PROCEDURES TO TEST THIS TANK

Water in tank Line(s) being tested with LVLLT
 High water table in tank excavation

See manual sections applicable. Check below and record procedure in log (27).

Use maximum allowable test pressure for all tests. Four pound rule does not apply to doublewalled tanks.

Complete section below:

- 1. Is four pound rule required? Yes No
- 2. Height to 12" mark from bottom of tank 129 in.
- 3. Pressure at bottom of tank 4.0 P.S.I.
- 4. Pressure at top of tank 2.5 P.S.I.

19. TANK MEASUREMENTS FOR TSTT ASSEMBLY
 Bottom of tank to grade* 98 in.
 Add 30" for "T" probe assy. 30 in.
 Total tubing to assemble - approximate 132 in.


20. EXTENSION HOSE SETTING
 Tank top to grade* 55 in.
 Extend hose on suction tube 6" or more below tank top 24 in.
 *If fill pipe extends above grade, use top of fill.

USE WITH THERMAL SENSOR PN5039 (Blue Box)
 22. Thermal-Sensor reading after circulation 11605 digits
 57-58 °F
 23. Digits per °F in range of expected change 317 digits

21. VAPOR RECOVERY SYSTEM Stage I Stage II

24b. COEFFICIENT OF EXPANSION RECIPROCAL METHOD

Type of Product #2 fuel oil
 Hydrometer Employed 4 H
 Temperature in Tank 57 °F
 After Circulation 57 °F
 Temperature of Sample 64 °F
 Difference (+/-) +7 °F
 Observed A.P.I. Gravity 34.0
 Reciprocal 2190 Page # 38
 574 ÷ 2190 = .262100456
 Total quantity in full tank (17) Reciprocal Volume change in this tank per °F
 Transfer to Line 26a.



Depth of burial 55 in.
 Tank dia. 48 in.
 Water table to tank bottom BELOW TANK in.
 NOTES:

24a. IF USING THERMAL SENSOR DTS-2000 OR QC-2000 WHICH READ 1000 DIGITS PER °F TRANSFER 1000 TO LINE 26, DIGITS PER °F IN TEST RANGE.

24c. FOR TESTING WITH WATER see Table C & D

Water Temperature after Circulation N/A °F
 Table C from Thermal Sensor. N/A °F
 Coefficient of Water N/A
 Table D
 Added Surfactant? Yes No Transfer COE to Line 25b.

The above calculations are to be used for dry soil conditions to establish a positive pressure advantage, or when using the four pound rule to compensate for the presence of subsurface water in the tank area.

Refer to N.F.P.A. 30, Sections 2-3.2.4 and 2-7.2 and the tank manufacturer regarding allowable system test pressures.

25. (a) N/A × (b) N/A = (c) N/A gallons
 Total quantity in full tank (17) Coefficient of expansion for involved product Volume change in this tank per °F
 26. (a) .262100456 + (b) 317 = (c) .000826815 This is test factor (a)
 Volume change per °F (25 or 24b) Digits per °F in test Range (23 or 24a) Volume change per digit Compute to 4 decimal places.

TANK TECH CORP


UST LOCATION DOCUMENT

Site Diagram

Indicate the following on the diagram: true north, building location, tank location and direction, tank to grade openings, fences, walls, driveways, transformers, loading docks, pump islands, boiler room, and any other useful information.

The following have been used to determine underground locations:

- Metal Detector
 Building Prints
 Pipe and Line Locator
 Site Prints



Notes
 tested 7 MAY 90

Client Fort EARLE
 Site Address _____
 Town/Village _____
 County _____
 Cross Street _____
 Map _____ Page _____ Grid _____
 Block _____ Lot _____
 Utility Info # _____
 Plate _____ of _____