



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK

US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: August 5, 2014 **Through:** August 11, 2014
Date of Report: August 12, 2014

Summary of Activities:

Work Accomplished

- Completed the removal of drywall and wall boards in the Building 27 South Shed.
- A gauge with a radium dial was found within the controlled worksite, in the wall between the south shed of Building 27 and the southeast stair tower during removal of the drywall. The device was secured and will be disposed of as LLRW.
- Transferred 34 cubic yards of wall board and dry wall to LLRW
- Site housekeeping/BMPs.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Remove the remnant floor boards from Building 27 South Shed second floor and conduct additional surveys, as necessary.
- Conduct utility locate for drain line removal west of Building 27 and east of Building 2.
- Conduct utility locate and saw cut concrete in preparation of line removal at Building 27 and Building 2.
- Begin excavation of drain lines at Buildings 2 and 27.

Status of Schedule:

- Expected TCRA completion - Fall 2014

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.