



**FORMER NAVAL STATION PUGET SOUND**  
**at**  
**SAND POINT - MAGNUSON PARK**  
**US Navy Cleanup Project**



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

**For the Period:** January 6, 2014 **Through:** January 13, 2014

**Date of Report:** January 14, 2014

**Summary of Activities:**

- Completed asbestos abatement on first floor, SW & SE stair towers of Building 27.
- Completed Material & Equipment (M/E) survey of (118) light fixtures in Building 27.
- Shipped soil samples collected from HS-7 and HS-8 south of Building 27 for analysis.
- Completed Survey Grid Layout for Systematic Statics in SU-1, 2 & 3 of Building 27.
- Completed Biased/Systematic Statics in SU-1, 2, & 3 of Building 27.
- Completed additional tile removal in SU-7 and SU-8 of Building 2.
- Completed Systematic Statics in SU-4 and SU-5 in Building 2.
- Started Systematic Statics in SU-6 of Building 2.
- Completed FSS scans (alpha/beta) of walls in SU-7 of Building 2.
- Started FSS scans (alpha/beta) of wooden flooring in SU-7 of Building 2.
- Transferred approximately 6,000 gallons of waste water from secondary containments and Trench Survey Units 1 & 3 to on-site holding tank.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

**Activities Planned for Next Week:**

- Start FSS scans of west/east stair towers in Building 27.
- Continue Material & Equipment surveys in Building 27.
- Start hotspot soil removal in/around gas line, above ground manifold and catch basin 5 in outside area adjacent to Building 27. (Survey Unit 4).
- Start backfill of Trench Survey Unit 1, south of Building 27.
- Collect water samples from on-site storage tanks for off-site analytical.
- Complete FSS scan of SU-7 & SU-8 in Building 2.
- Complete gamma scans in SU-4 and SU-7 in Building 2.

*Note: No site work was conducted during December 20, 2013 through January 5, 2014.  
Site work resumed on January 6, 2014*

**Status of Schedule:**

- Schedule delayed. TCRA completion now expected in mid-summer.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at [leslie.yuenger@navy.mil](mailto:leslie.yuenger@navy.mil).