



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK

US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: August 12, 2014 **Through:** August 18, 2014
Date of Report: August 19, 2014

Summary of Activities:

Work Accomplished

- Completed drywall/wall boards removal from 1st floor/2nd floor in Bldg. 27 South Shed.
- Transferred 18 cubic yards of wall board and dry wall to LLRW Bins.
- Began the removal of the contaminated 2nd floor remnant floor boards in Bldg. 27 S. Shed.
- Transferred 4 cubic yard of floor debris to LLRW Bins.
- Extended the fence at Building 27 approximately 60 feet to the north to encompass MH137.
- Conducted a utility locate of proposed excavations at Building 2 and 27.
- Saw cut concrete above the drain lines to be excavated at Building 2 and 27.
- Began excavation of drain line at Building 27/transferred 56 cubic yds of soil to LLRW Bins.
- Site housekeeping/BMPs.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Complete removal of contaminated remnant floor boards from Building 27 South Shed.
- Continue excavation of drain lines at Buildings 2 and 27.
- Scanning of Building 27 (upper 1st floor walls, cubbies and lower 2nd floor walls).
- Begin the collection of soil samples from the trench excavation.

Status of Schedule:

- Expected TCRA completion - Fall 2014

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.