



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK



US Navy Cleanup Project

This is a US Navy funded cleanup project, following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: November 12, 2013 **Through:** November 18, 2013
Date of Report: November 19, 2013

Summary of Activities:

- Completed Biased Static Surveys of Survey Unit 1 in Building 2
- Completed Systematic Statics Surveys in Survey Unit 3 in Building 2
- Completed 2nd FSS scans of wood flooring and walls of Survey Unit 4 in Building 2
- Started FSS scans of floor joists in Survey Unit 4 in Building 2
- Continued soil/storm drain removal from MH-141 towards CB-3, Building 27 Removed approximately 78 cy of soil, concrete, asphalt and 42 linear feet of 8 inch storm drain pipe from associated excavation.
- Continued removal of contaminated flooring in Building 27; Removed 69 square meters of top layer flooring from second floor of Building 27
- Started temporary roof repairs for Building 27
- Completed weekly security inspections and RMA boundary surveys/sampling
- Completed weekly Tisch filter collection/change-out

Activities Planned for Next Week:

- Complete Systematic Statics and Gamma Scans Survey Unit 1 in Building 2
- Complete Gamma Scans in Survey Unit 3 in Building 2
- Complete Systematic & Biased Statics, & Gamma Scans in Survey Unit 4 in Building 2
- Complete floor joist FSS scans of Survey Unit 4 in Building 2
- Complete FSS (2nd scans) of Survey Units 5 & 6 in Building 2
- Complete soil sample collection and gamma static surveys of Trench Survey Units 1 & 2 south/west of Building 27
- Complete hotspot/storm drain removal from MH-141 to CB-3 in outside area adjacent to Building 27
- Complete temporary roof repairs for Building 27
- Continue with the removal of radiologically contaminated building components (wood flooring, top layer) on second floor of Building 27.

Status of Schedule:

- On time.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.