



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK

US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday.

For the Period: April 14, 2015 **Through:** April 20, 2015
Date of Report: April 21, 2015

Summary of Activities:

Work Accomplished

- Completed setting the final storm drain catch basin south of Building 27.
- Completed the saw cutting, breaking and the removal of the concrete for the installation of the roof drain collection system.
- Completed the excavation of the roof drain trenches. Placed bedding in bottom of the trench and completed installation and backfilling of the roof drain pipe.
- Began restoration of hillside behind Building 27.
- Started drilling soil borings and collecting soil sampling along storm drain line locations.
- Completed the drilling and sampling at four soil boring locations.
- Conducting incoming and outgoing survey on concrete saw and hydraulic breaker.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for next Week:

- Complete soil borings and soil sampling adjacent to storm drains.
- Compact material placed over the roof drain lines.
- Continue hillside restoration behind Building 27.
- With concurrence from WDOH, perform down posting survey of RMA and off haul concrete.

Status of Schedule:

- Expected TCRA completion – Spring 2015.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.