



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK
US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: April 15, 2014 **Through:** April 21, 2014
Date of Report: April 22, 2014

Summary of Activities:

Work Accomplished:

- Completed the Alpha/Beta scanning of the side walls adjacent to floor joists (cubbies) in Building 27.
- Trimmed grassy areas inside of fenced areas.
- Began removal of the stair treads in the stair towers of Building 27.
- Began Alpha and Beta scanning of the central support beam in Building 27.
- Discharged 9,920 gallons of water to MH 225. Monitored pH and turbidity of the discharged water.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Continue FSS scans and biased/static sampling of the central support beam in Building 27.
- Begin the FSS scans of the Building 27 South Shed area. (RASO/TtEC are discussing the layout of the FSS units).
- Perform FSS sampling of the hot spot excavations associated with Buildings 2, 12 and 27.
- Complete the repairs of the remediated survey units in the 2nd floor of Building 2 (pending Navy review of the FSS data).
- Continue the discharge of the sampled waste water to sanitary sewer.
- Perform remediation and sampling at TSU 2.

Status of Schedule:

- Schedule delayed. TCRA completion summer 2014.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.