



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK

US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: October 21, 2014 **Through:** October 27, 2014
Date of Report: October 28, 2014

Summary of Activities:

Work Accomplished

- Completed the set-up of the dewatering boxes for the Storm Drain Cleaning.
- Began concrete restoration of trench on east side of Building 2.
- Mobilized crew for Storm Drain Line Cleaning.
- Conducted incoming surveys on drain cleaning equipment.
- Cleaned and scanned approximately 50% of Building 2 interior sink drain line.
- Completed the cleaning and scanning of the storm line between MH141 and CB13.
- Completed the cleaning and scanning of storm drain line between MH141 to MH1007.
- Submitted sediment sample from MH-1007 for offsite analysis (Ra-226, Cs-137 & Sr-90).
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Restore Storm Drain Line Trenches on east side of Building 2 and west side of Building 27.
- Pending Seattle City Light electrical work - complete the removal of the electrical panels, excavation of Hot Spot 9 and removal of the remaining storm drain line under the panels.
- Continue Storm Drain Line Cleaning.
- Continue sediment processing and water management.

Status of Schedule:

- Expected TCRA completion - Winter 2014

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.