



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK

US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: July 29, 2014 **Through:** August 4, 2014
Date of Report: August 5, 2014

Summary of Activities:

Work Accomplished

- Sealed up windows in preparation of the removal of drywall and wall boards in the Building 27 South Shed.
- Building 2 waste water storage tank was removed and down posting survey was conducted. All equipment and fencing was removed from the area.
- Began the removal of drywall and wall boards in the Building 27 South Shed.
- Transferred 20 cubic yards of wall board and dry wall from Building 27 South Shed to LLRW Bin.
- Transferred 4 cubic yards of debris from the Building 27 penthouse to LLRW Bins.
- Site housekeeping/BMPs.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Remove the interior walls boards and drywall from the 1st floor and one foot above the 2nd floor of the Building 27 South Shed.
- Remove the remnant floor boards left from the of Building 27 South Shed second floor demolition.
- Prepare for drain line removal west of Building 27

Status of Schedule:

- Expected TCRA completion - Fall 2014

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.