

N62661.AR.003176
NS NEWPORT
5090.3a

LETTER REGARDING THE SITE INVESTIGATION REPORT EXTENSION REQUEST NAVAL
EXCHANGE SERVICE STATION BUILDING 1286 CODDINGTON POINT NS NEWPORT RI
09/16/2013
RESOLUTION CONSULTANTS

September 16, 2013

Rhode Island, Department of Environmental Management
Office of Waste Management
Attn: Ms. Sofia Kaczor
235 Promenade Street
Providence, RI 02908-5767

**RE: Site Investigation Report (SIR) Extension Request
Naval Exchange Service Station, Buildings 1285 and 1286
NAVSTA Newport, Rhode Island
UST Facility ID 03251; LUST Case No. LS-2295**

Dear Ms. Kaczor:

Resolution Consultants is providing this letter on behalf of the Naval Facilities Engineering Command (NAVFAC), Mid-Atlantic (MIDLANT). A release and potential presence of petroleum impacts was discovered by Navy contractors conducting a construction project at the Naval Exchange Service Station (Site) on April 20, 2013. Upon receipt of information provided by the contractor, the Navy reported this finding to the Rhode Island Department of Environmental Management (RIDEM) on May 23, 2013. The Navy received RIDEM's written request on May 24, 2013 to conduct a Site Investigation (SI) per RIDEM regulations Rule 12.08 and to submit a Site Investigation Report (SIR) per RIDEM regulations Rule 12.09.

This letter serves as an extension request to provide sufficient timeframes for the Navy's authorization to Resolution Consultants, implementation of an SI, and completion of an SIR. Attached is a proposed schedule for this Site. Based on this schedule, Resolution requests the deadline for the SIR be extended to February 27, 2014.

Type of Deliverable	Status	Due Date
Draft Work Plan to RIDEM	Includes time for internal Navy review	10/17/2013
Final Work Plan to RIDEM	14 days after resolution of comments from RIDEM	11/7/2013
Field Investigation	Approximately 1-2 weeks, including utility mark-out, drilling, well development, and groundwater sampling	11/20/2013



Type of Deliverable	Status	Due Date
Draft Report to RIDEM	Approximately 60 days after completion of field program. Includes time for laboratory analysis and data validation, and internal document review by the Navy	02/6/2014
Final Report to RIDEM	14 days after resolution of comments from RIDEM	02/27/2014

The Navy Remedial Project Manager (RPM) for this site is listed below:

Naval Facilities Engineering Command, Mid-Atlantic
Attn: Mr. Christopher Murray
9742 Maryland Avenue
Norfolk, VA 23511-3095
christopher.r.murray@navy.mil
757.341.0449

If you have any questions on this submittal, please contact me, the Navy RPM, or the other project contacts listed below. Thank you for your consideration. We look forward to working with you on responding to this Site.

Sincerely,



Naomi Ouellette
Resolution Consultants
NEX Site Task Order Manager
10 Orms Street, Suite 405
Providence, RI 02904

Project Contacts:

Naomi Ouellette
Resolution Consultants
NEX Site Task Order Manager
naomi.ouellette@aecom.com
508.562.0913

Rich Michalewich, PE
Resolution Consultants
Rhode Island Professional Engineer of Record
rich.michalewich@aecom.com
401.854.2810

Mark D. Kauffman, PE
Resolution Consultants
NAVSTA Newport Activity Coordinator
mark.kauffman@aecom.com
978.905.2262

Document Distribution:

Sofia Kaczor, RIDEM
David Dorocz, Navy
Chris Murray, Navy
Naomi Ouellette, Resolution
Rich Michalewich, Resolution
Mark Kauffman, Resolution