

M00263.AR.000718
MCRD PARRIS ISLAND
5090.3a

LETTER REGARDING U S EPA REGION IV APPROVAL OF REQUEST FOR CHANGE IN
DOCUMENT SUBMITTAL FOR NEAR MILESTONE DATES MCRD PARRIS ISLAND
6/19/2009
U S EPA REGION IV



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION 4
SAM NUNN ATLANTA FEDERAL CENTER
61 FORSYTH STREET, S.W.
ATLANTA, GEORGIA 30303

June 19, 2009

CERTIFIED MAIL
RETURN RECEIPT REQUESTED

4SF-FFB

Naval Air Station, JAX
Navy Facilities Engineering SE
Installation Restoration, SC IPT
Attn: Charles Cook
PO Box 30
North Ajax Street, Bldg 135
Jacksonville, FL 32212-0030

And

Commanding General
Marine Corps Recruit Depot
Natural Resources & Environmental Affairs
Attn: Tim Harrington
PO Box 5028
Parris Island, SC 29905-9001

SUBJ: REQUEST FOR CHANGE IN DOCUMENT SUBMITTAL FOR NEAR TERM MILSTONE DATES AT MCRD, PARRIS ISLAND, SC (Reed Letter, June 6, 2009)

Dear Sirs:

The U.S. Environmental Protection Agency (EPA) has completed its review of the above referenced letter requesting extensions to a list of deadlines pursuant to the Federal Facilities Agreement (FFA). Although the reasons given are not acceptable for many, EPA has agreed to approve these extensions as requested. The resulting changes are as reflected below:

Site Document	Latest Date	Extension
Site 3 Technical Memo (final) D2	June 23/2008	12/20/2009
Site 3 PP D2	7/14/2008	9/30/2010
Site 3 ROD, D-1	11/22/2008	5/30/2011
Site 3 ROD Draft Final D-2	2/5/2009	8/30/2011

Site Document	Latest Date	Extension
Site 3 LUC RD D-1	9/11/2008	10/30/2011
Site 3 LUC RD D-2	N/A	12/1/2011
Site 45 Vapor Intrusion Work plan, D-2	2/25/2009	2/30/2010
Site 45 RI Addendum Report, D-1		SUBMITTED 2005
Site 45 RI Addendum Report, D-2	5/25/2009	12/30/2010
Site 5 RI/FS work plan, D-1	2/2/2009	7/30/2010
Site 5 RI/FS work plan, D-2	7/13/2009	11/30/2010
Site 27 RI Report D-1,	10/30/2008	11/30/2011
Site 27 RI Report D-2	8/8/2009	4/30/2012

Approval of these extensions although the justifications in many cases did not meet FFA requirements is not an indication that such justification will be accepted in the future. The Navy has significant problems in making progress at Parris Island. These problems need to be addressed.

Submittal of these documents by these dates is required by and is enforceable as specified by the FFA. EPA looks forward to submittal of these documents by the dates specified as progress is made towards the Team's remediation goals. If there is any way EPA can assist in helping you to meet or exceed these deadlines, please do not hesitate to call me at (404) 562-9969.

Sincerely,



Lila Llamas
Senior RPM
Federal Facilities Branch
Superfund Division

cc: Meredith Amick, SCDHEC
Annie Gerry, SCDHEC
Mark Sladic, TtNus ✓