

N00102.AR.003210  
NSY PORTSMOUTH  
5090.3a

U S NAVY RESPONSE TO THE MAINE DEPARTMENT OF ENVIRONMENTAL PROTECTION  
COMMENTS ON THE DRAFT AMENDED SITE MANAGEMENT PLAN FOR FISCAL YEAR  
2016 NSY PORTSMOUTH ME  
08/07/2015  
RESOLUTION CONSULTANTS

Response to Comments on the  
Draft Amended Site Management Plan for FY 2016  
NSY Portsmouth, Kittery, ME  
August 7, 2015

---

The following are responses to comments on the Draft Fiscal Year 2016 Amended Site Management Plan received from the Maine Department of Environmental on July 14, 2015.

Specific Comments

1. Attachment B, Schedule for OU2. The schedule has a date of 8/14/15 for receiving regulator comments on the Draft Long Term Management Plan for OU2. According to recent correspondence regulator comments are due by July 29. Please correct the schedule.

**Response.** The OU2 schedule will be revised for the Long Term Management Plan to reflect the actual submittal date of the draft document and receipt of regulatory comments.

2. Attachment B, Schedule for OU7. The Navy has scheduled approximately 18 months for preparation of the Final LTM Plan for OU7. Please explain why so much time is required to complete this, especially considering MEDEP had no comments on the draft LTM plan.

**Response.** The final OU7 Long-Term Management Plan will be submitted after the Remedial Action construction activities are complete and the Construction Completion Report is finalized. This sequence is to similar to recent activities conducted at OU2. No changes are proposed to the schedule for the OU7 Long-Term Management Plan for the FY16 Amended Site Management Plan.