

N00207.AR.002511  
NAS JACKSONVILLE  
5090.3a

PARTNERING TEAM MEETING MINUTES 30 DECEMBER 1994 NAS JACKSONVILLE FL  
12/30/1994  
PARTNERING TEAM

12/2

Post-It™ brand fax transmittal memo 7671 # of pages 7

To: TRAINOR/REDFERN	From: GARTLAND
AB3	Co. NAS
Dept.	Phone # 722717
Fax # 264-5692	Fax #

NAS JACKSONVILLE IR PARTNERING MEETING MINUTES 30 DEC 94

ATTENDEES

REDFERN - CHAIR  
 TRAINOR  
 GARTLAND  
 LANCASTER  
 GASKINS  
 HUDSON  
 CASPARY  
 MILTON  
 BRITAIN  
 TREMIE  
 BURNIER  
 BROWNE  
 TROUTNER  
 BAUER

1. BEFORE THE MEETING BEGAN, SOUTH DIV PROVIDED SEVERAL HANDOUTS ON THE PROPOSED GEO-STATISTICAL REVISIONS TO THE APPROVED RI/FS WORK PLAN FOR OU3. THE TEAM WILL REVIEW THE CONSULTANT'S REPORT/RECOMMENDATIONS DUE THE WEEK OF 5 DECEMBER AND DISCUSS REVISIONS TO THE PLAN DURING THE JANUARY TEAM MEETING. THE STATION EXPRESSED CONCERN THAT SIGNIFICANT REVISIONS TO THE PLAN WOULD SERIOUSLY DELAY THE START OF THE RI FIELD WORK. THE STATION BELIEVES THAT THE BENEFITS OF THE REVISIONS IN COST AND FIELD TIME HAVE TO BE SIGNIFICANT IN ORDER TO WARRANT REVISION OF THE PLAN.

2. THE CHAIRMAN READ THE TEAM GROUND RULES.

3. THE TEAM WAS CONCERNED WITH THE IMPACT OF HUDSON LEAVING THE TEAM FOR ANOTHER POSITION IN EPA. HUDSON STATED THAT JAY BASSETT, THE EPA MANAGER FOR NS MAYPORT, WANTED THE JOB. THE TEAM REQUESTED THAT THE TIER II LINK REQUEST TIER II ASSISTANCE IN OBTAINING AN EXPERIENCED REPLACEMENT FOR HUDSON BY THE JANUARY PARTNERING MEETING. TROUTNER STATED THAT HE WOULD DISCUSS THE ISSUE WITH THE TIER II PARTNERING TEAM DURING THEIR MEETING THE WEEK OF 5 DECEMBER. ACTION: TIER II

4. THE CHAIRMAN REVIEWED THE LAST MEETING MINUTES AND THE FOLLOWING ACTIONS KEYED TO THE PARAGRAPH IN THE MINUTES WERE DISCUSSED:

5.2 EPA MINUTES FROM THE AUGUST MEETING WERE PROVIDED. BROWNE STATED THAT THE TIER II MINUTES WOULD BE PROVIDED TO THE TEAMS. THE TIER I MINUTES WOULD BE PROVIDED TO TIER II THROUGH THE TIER II LINK.

THE TEAM WAS CONCERNED WITH THE POSSIBILITY THAT AN

REPRESENTATIVE, SHOULD PARTICIPATE IN THE MEETING IN HIS ABSENCE. THERE WAS NO CONSENSUS. ACTION: TEAM

5.6 THE RESULTS OF THE SOIL GAS SURVEY AND THE NAVY GOAL FOR PSC 26 AND 27 WERE DISCUSSED AND THE TEAM CONCURRED IN THE GOAL.

5.7 EPA COMMENTS ON THE FOCUSED RI/FS WORKPLAN WERE RECEIVED ON 17 NOV 94. THE TEAM WILL REVIEW THE IMPACT OF THE DELAY IN RECEIVING THE COMMENTS ON THE SCHEDULE. ACTION: TEAM

5.10 SOUTH DIV STILL HAS TO BRIEF THE NAS JACKSONVILLE PRIORITY MODEL STATUS. ACTION: SOUTH DIV

5.12 EPA STILL HAS TO SEND A LETTER CONCURRING WITH THE RRDS METHODOLOGY GUIDELINES AND COMMENT ON THREE OF THE PSC. ACTION: EPA

5.14 THE STATION WILL PROVIDE A TOUR TO BROWNE, GASKINS AND THE NEW EPA MEMBER AT THE NEXT PARTNERING MEETING IN JACKSONVILLE IN MARCH. ACTION: STATION

5.16 THE CO BRIEFING WAS DELAYED UNTIL THE MARCH PARTNERING MEETING. ACTION: STATION/TEAM

5.19 THE BECHTEL RADIOLOGICAL WORK PLAN REVISION AND THE ACTUAL LOCATION OF THE OFF-SITE BACKGROUND SAMPLES WERE NOT RECEIVED BY THE STATION. ACTION: BECHTEL

5.22 SOUTH DIV STILL HAS TO SEND A LETTER TO FDEP TRANSFERRING PSC 7 AND 19 TO THE PETROLEUM CONTAMINATION AGREEMENT (PCA) PROGRAM. PSC 33 WILL BE TRANSFERRED TO THE PROGRAM WHEN IT IS REVIEWED IN THE RRDS. THE REFERENCE TO THE UST PROGRAM WILL BE CHANGED TO THE PCA PROGRAM.

5.23 THE MEETING WITH MITCHELL, THE FDEP NRT, WAS HELD ON 8 NOVEMBER. ANOTHER MEETING WITH ALL THE NRT WILL BE HELD IN TALLAHASSEE ON 12 JANUARY. WAYNON JOHNSON IS THE NOAA REPRESENTATIVE.

5.27 THE STATION WILL SEND A LETTER TO EPA AND FDEP FOR CONCURRENCE ON THE PROPOSED LEASE OF PSC 36, DEWEY PARK TO THE CITY BASED UPON THE ADDITIONAL ABB INVESTIGATION. ACTION: STATION

5.28 and 5.29 ITEMS WERE REFERRED TO 5.30

5.30 EPA IS TO CONTACT ATSDR FOR IMPACT OF HEALTH ASSESSMENT ON THE RI/FS AND ROD FOR OUL. ACTION: EPA

5.32 SOUTH DIV PROVIDED THE NENC POC TO EPA.

5.34 THE TEAM IS TO DETERMINE IF SEMI-VOLATILES FOUND NEAR THE ROADWAY SHOULD BE USED FOR BACKGROUND. ACTION: TEAM

5.36 AND 5.37 ABB IS TO PROVIDE THE SAMPLE RESULTS. ACTION: ABB

5.38 THE STATION IS TO DETERMINE IF THE PARTNERING NOTEBOOK SHOULD BE PUT IN THE INFORMATION REPOSITORY. ACTION: STATION

5.39 THE STATION IS TO SEND THE UST CONTRACTOR CAR ON THE 119 TANKS REMOVAL TO FDEP. ABB IS TO SEND THE CAR FOR THE SITE TO FDEP. A DECISION ON INCLUDING THE AREA IN THE OU3 AOC IS PENDING TEAM REVIEW OF THE ABB REPORT. ACTION: STATION/FDEP/TEAM

5.40 EPA IS STILL TO SEND A LETTER CONCURRING WITH THE 1995 SITE MANAGEMENT PLAN SUBMITTED IN SEPTEMBER 1994. ABB IS TO PROVIDE PROPOSED SMP REVISIONS TO THE SCHEDULES FOR THE FOCUSED RI/FS FOR PSC 3 AND 42 BASED UPON THE DELAY IN RECEIVING EPA COMMENTS AND FOR THE RI/FS WORK PLAN FIELD WORK BASED UPON THE DELAY IN SOUTH DIV SENDING THE STATEMENT OF WORK. THE TEAM WILL REVIEW THE PROPOSAL. ACTION: EPA/TEAM

6. SOUTH DIV REVIEW THE DERA EXECUTION PLAN AS OF 22 NOVEMBER.

7. SEE PARAGRAPH 1

8. ABB FAXED A REVISED WRITTEN AGENDA FOR THE MEETING TO THE TEAM PRIOR TO THE MEETING BASED UPON THE TELCON THE PREVIOUS WEEK.

9. ABB STATED THAT ANN-MARIE WOULD NOT BE TAKING THE MEETING MINUTES. THE NEXT PERSON IN ROTATION FOR CHAIRMAN WOULD TAKE THE MINUTES.

10. THE TEAM REAFFIRMED THE TEAM GROUND RULE THAT ALL TEAM MEMBERS OR THEIR TIER II ALTERNATE BE AT EVERY TEAM MEETING. THE SECTION IN THE SECOND PARAGRAPH AFTER TIER II WAS DELETED AS INCORRECT.

12.0 NO RESPONSE RECEIVED FROM SOUTH DIV (B.K. MOORING).  
ACTION: SOUTH DIV

18.0 ABB CLARIFIED THAT EXCAVATION IN THE SLUDGE DRYING BEDS WOULD BE 6" BELOW THE BOTTOM OF THE PIPES IN THE FILTER MEDIA.

20.0 STATION SENT A LETTER TO THE CITY OF JACKSONVILLE, THE AGENCY ENFORCING THE CLEAN AIR ACT (CAA) FOR THE STATE AND EPA, REGARDING THE PROPOSED VAPOR EXTRACTION PROJECT AT BUILDINGS 106 AND 780 FOR INFORMATION PURPOSES. THE STATION BELIEVES THAT CERCLA ACTIVITIES ARE EXEMPT FROM THE CAA. THE CITY HAD NOT RESPONDED TO THE LETTER.

21.0 THE TEAM AGREED THAT WHILE PSC 1 WAS IN THE OU2 AOC, IT WOULD NOT BE PART OF THE OU2 RI/FS.

BREAK AT 0930.

THE FOLLOWING COMMENTS ARE KEYED TO THE ACTION ITEMS IN ATTACHMENT 3 OF THE MINUTES AND SOMETIMES ARE REPETITIVE OF THE MINUTES DISCUSSED ABOVE:

1. EPA COMMENTS ON THE FOCUSED RI/FS FOR PSC 3 AND 42 WERE RECEIVED ON 17 NOVEMBER. ABB IS PROPOSING A SLIP IN THE SCHEDULE TO REFLECT THE DELAY IN COMMENTS.

2. BECHTEL WILL PROVIDE THE ACTUAL LOCATIONS OF THE OFF-STATION RADIOLOGICAL BACKGROUND SAMPLES TO THE STATION. ACTION: BECHTEL

3. ABB WAKEFIELD OFFICE SATISFACTORILY ADDRESSED THE OUI ECO-ASSESSMENT QUESTIONS OF J. MITCHELL, THE FDEP NATURAL RESOURCE TRUSTEE.

4. THE STATION WILL SEND A LETTER TO FDEP AND EPA ON THE PROPOSED LEASE OF DEWEY PARK TO THE CITY OF JACKSONVILLE WITH A COPY TO SOUTH DIV 1857 AND 0241.

5 AND 6. COMBINED WITH 7.

7.

8.

9.

10. THE STATION WILL INSURE THAT A COPY OF THE PCAR FOR THE 119 TANKS IS PROVIDED TO FDEP. ACTION: STATION.

11. HUDSON SPOKE WITH MALONE AND GASKINS ON THE IMPORTANCE OF A SOUTH DIV MEMBER (TIER I OR TIER II) BEING AT TEAM MEETINGS. SOUTH DIV WAS NOT ABLE TO BE AT THE OCTOBER MEETING BECAUSE OF UNUSUAL CIRCUMSTANCES.

TROUGHTNER STATED THAT TIER II BELIEVES THAT MALONE IS SPREAD TOO THIN AS THE TIER II LINK TO NAG JACKSONVILLE AND PENSACOLA AS WELL AS HIS NORMAL JOB. ACTION: TIER II

12. THE ROICC PRECONSTRUCTION CONFERENCE FOR THE OUI LNAPL INTERIM REMOVAL ACTION WILL BE ON 12 DECEMBER. MILTON STATED THAT HE WOULD TAKE PICTURES OF THE ACTUAL OPERATION FOR THE NEXT NEWSLETTER.

13. THE STATION IS TO PROVIDE THE TEAM COPIES OF THE CAR AND A DRAWING (IF AVAILABLE) OF THE CONTAMINATION IDENTIFIED FROM THE TANKS REMOVED AT PSC 2. BECHTEL WILL USE THE AVAILABLE INFORMATION TO REMOVE THE CONTAMINATED SOIL UNDER THE TANKS AND LINE TO THE PSC. ACTION: STATION.

13.1 ABB IS TO PROVIDE A MEMORANDUM TO THE TEAM ON THE SOIL SAMPLING RESULTS AT \_\_\_\_\_ FOR REVIEW AND DETERMINATION OF HOW MUCH TO \_\_\_\_\_. ACTION: STATION

14. EPA TO SEND A LETTER CONCURRING WITH THE RRDS METHODOLOGY AND HIS COMMENTS ON THE RRDS APPENDICES FOR PSC \_\_, \_\_ AND \_\_. ACTION: EPA

15. BECHTEL IS TO SEND THE LATEST RADIOLOGICAL WORK PLAN TO THE TEAM. HE HAD SENT A COPY PREVIOUSLY TO ABB WITH REVIEW COMMENTS.  
ACTION: BECHTEL

16. THE STATION SENT A LETTER TO THE CITY OF JACKSONVILLE ON THE PROPOSED VAPOR EXTRACTION WORK AT BUILDINGS 106 AND 780. NO RESPONSE WAS RECEIVED.

17.

18. PROVIDED.

19. PROVIDED.

20. EVEN THOUGH PSC 1 IS WITHIN THE CURRENT OU2 AREA OF CONTAMINATION (AOC) IT WILL NOT BE INCLUDED IN THE RI/FS INVESTIGATION.

21. MITCHELL, PDEP NRT, WAS SATISFIED THAT PSC 42 WAS NOT A WETLAND REGULATED BY THE STATE BASED UPON THE FINDING OF BRODIE, SJRWMD. THE STATION WILL SEND A LETTER TO THE ARMY CORPS OF ENGINEERS REQUESTING A FEDERAL WETLAND DETERMINATION USING INFORMATION TO BE PROVIDED BY ABB. ACTION: ABB/STATION

22. ACTION: ABB

NOTE: CHAIRMAN DOING GREAT JOB KEEPING TEAM UNDER CONTROL; HOWEVER WAS 7 MINUTES LATE AT 1107 BRINGING MEETING BACK TO ORDER. SENTENCE IMPOSED BY TEMPORARY RECORDER: BE BOTH CHAIRMAN AND RECORDER FOR LIFE.

THE CHAIRMAN THEN REVIEWED THE AGENDA ITEMS IN ORDER:

2.3 GASKINS PROVIDED THE SOUTHDIV EXECUTION PLAN AS OF 22 NOVEMBER FOR REVIEW BY THE TEAM AND DISCUSSION ON DECEMBER 1.

2.4 PROJECT STATUS

OU1

THE LNAPL IRA PRECONSTRUCTION MEETING IS ON 12 DECEMBER. THE REASON FOR THE DELAY IN STARTING THE IRA IS THE CONTRACTOR PREPARATION OF THE IRA WORK PLAN. THE DELAY MEANS THAT ABB MUST ASSUME THAT THE IRA WILL BE SUCCESSFUL WHEN THE RI/FS IS PREPARED.

THE PUMP TEST WAS COMPLETED. ABB IS PREPARING A REPORT ON THE TEST. ABB IS CONCERNED WITH THE IMPACT OF POTENTIAL USGS DELAY IN NUMERIC MODELING (REPORT IS DUE ON 30 JANUARY 95 PER THE SMP) ON THE COMPLETION OF THE RI/FS AND ROD BY 30 SEPT 95. THE ABB REPORT IS DUE ON \_\_\_\_\_. SOUTHDIV WILL VERIFY THAT USGS WILL MEET THEIR DELIVERY. ACTION: ABB/SOUTHDIV

BECHTEL IS PERFORMING THE RADIOLOGICAL SURVEY. 70% COMPLETE IN

THE MAIN DISPOSAL AREA. MORING, SOUTHDIV, STOPPED CLEARING SOUTH OF MAIN DISPOSAL AREA LAST WEEK. ABB/BECHEL PROPOSED MODIFICATION TO NOT CLEAR BUT TAKE SAMPLES AT NODES AT SOUTH END OF MAIN DISPOSAL AREA UNTIL GET NON-DETECT AS WELL AS IN THE DITCH GOING SOUTHEAST UNTIL NON-DETECT. THE TEAM WAS CONCERNED THAT DELAYS OF THIS NATURE NOT IMPACT THE SCHEDULE FOR THE RI/FS AND ROD FOR OUI BY 30 SEPTEMBER 1995.

OU2

IRA FOR PSC 2.41 AND 43

EPA PROVIDED A LETTER ON THE IRA AT PSC 2 AT THE MEETING THAT STATED THAT THE SOIL AT PSC 2 WAS TO BE TREATED AS A CERCLA WASTE FOR CLEANUP INSTEAD OF A PCA SITE UNDER FLORIDA REGULATION 17-770. THIS WAS CONTRARY TO PREVIOUS AGREEMENT OF THE TEAM. HUDSON STATED THAT HE WOULD MODIFY THE LETTER TO STATE THAT THE IRA COULD BE ACCOMPLISHED UNDER 17-770 BUT THAT THE FINAL CLEANUP HAD TO BE UNDER CERCLA. ACTION: EPA

SOUTHDIV HAS NEGOTIATED BUT NOT AWARDED THE TECH SUPPORT TO ABB FOR PSC 2,41 AND 43.

THE STATION STATED THAT BECHTEL WOULD HAVE TO PUT THE FREE PRODUCT (OIL AND WATER) REMOVED FROM PSC 2 THROUGH AN OIL/WATER SEPARATOR AND TEST THE WATER TO INSURE IT MEETS THE DOMESTIC WASTEWATER TREATMENT PLANT PRETREATMENT REQUIREMENTS. BECHTEL HAD UNDERSTOOD IN THE PAST THAT THE OIL AND WATER COULD BE PLACED IN THE NEW FIRE TRAINING FACILITY AND THEN TREATED IN THE PLANT.

THE STATION WILL PROVIDE THE TEAM THE RESULTS OF THE PSC 2 TANKS REMOVAL CONTRACT SOIL CONTAMINATION ASSESSMENT. BECHTEL WILL USE THE ASSESSMENT IN THE FINAL WORK PLAN FOR REMOVAL OF THE CONTAMINATED SOIL. ACTION: STATION/BECHTEL

THE BECHTEL FINAL WORK PLAN FOR THE IRA AT THESE PSC IS DUE ON 15 DECEMBER. BECHTEL WANTS TO START WORK IN JANUARY. ACTION: BECHTEL

IRA FOR PSC 3 AND 42

ABB REITERATED THE POSSIBLE DELAY IN DELIVERY OF THE FOCUSED RI/FS BECAUSE OF THE DELAY IN RECEIPT OF THE EPA COMMENTS. THE DRAFT FINAL PROPOSED PLAN IS TO BE SUBMITTED SHORTLY. THE TECHNICAL MEMORANDUM NECESSARY FOR BECHTEL TO BEGIN THE IRA WORK PLAN WILL BE SUBMITTED \_\_\_\_\_.

OU3

VAPOR EXTRACTION/AIR SPARGING TEST

THE VAPOR EXTRACTION/AIR SPARGING TEST WAS COMPLETED AT BUILDINGS 106 (PSC \_\_\_ ) AND 780 (PSC 11). ABB IS PREPARING A REPORT ON THE VALUE OF THE TECHNOLOGY TO REMEDIATE THE SITES.

PRELIMINARY RESULTS FOUND THAT AIR COULD BE MOVED THROUGH THE SOIL AT THE SITES BUT THE EFFECTIVENESS OF THE TECHNOLOGY IS UNDER REVIEW. THE STATION STATED THAT AN IRA AT THESE SITES USING THIS TECHNOLOGY SHOULD BE BASED ON EFFECTIVENESS. ACTION: ABB

**OLD PLATING SHOP CERCLA SOIL REMOVAL**

ABB SENT A LETTER TO SOUTH DIV ON THE PROPOSED CLEANUP GOALS FOR THE SOIL TO BE REMOVED AT THE OLD PLATING SHOP. ABB WILL PROVIDE THE LETTER TO THE TEAM FOR REVIEW. ACTION: ABB/TEAM

**RI/FS WORK PLAN**

THE SOUTH DIV GEO-STATISTICAL CONSULTANT'S REPORT ON POSSIBLE REVISIONS TO THE OUS RI/FS WORK PLAN WILL BE SUBMITTED TO THE TEAM FOR REVIEW NEXT WEEK. THE TEAM WILL REVIEW THE REPORT AND DETERMINE IF ANY CHANGES ARE NECESSARY AT THE JANUARY MEETING. ACTION: SOUTH DIV/TEAM

**1230 LUNCH**

1330 TRAINOR ARRIVES TO ASSUME THE RESPONSIBILITIES OF THE MINUTES. THE TEAM GAVE GARTLAND A STANDING OVATION FOR HIS METICULOUS NOTES.